

Tamarac Elementary School



Address: 7601 N UNIVERSITY DRIVE, TAMARAC 33321
Location Num: 2621
Board District: 4
Board Member: Lori Alhadeff
ADEFP Budget: \$3,524,094
Total Facilities Budget (Sum of Projects): \$3,976,875

PRIMARY RENOVATIONS P.001724 Tamarac ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

7-Final Completion

No Risk

PROJECT UPDATE

This project will remain in this phase during this negotiation. This project was broken into different scopes this project will remain in this phase no financial commitments are pending at this time. The 110B was executed on 7/18/2023 and the 209 on 10/02/2023 the 6-month walkthrough was performed on 1/24/2024 no deficiencies were found.

PROJECT SCOPE

Aluminum Canopy Renovation & Replacement of Lighting Electrical Improvements: Buildings 1, 2, 3, 4, & 6 HVAC Replacements: Buildings 1, 4 & 9 Reroofing: Building 6 Test & Balance: Buildings 1, 2, 3, 4, 6 & 7

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$373,931	\$326,640	\$47,291
Construction	\$1,617,811	\$1,010,114	\$607,697
FF&E and Technology	\$2,480	\$2,480	\$0
Construction Mgmt	\$248,898	\$248,898	\$0
Consultants	\$14,738	\$28	\$14,710
Utilities	\$5,799		\$5,799
Project Total:	\$2,263,657	\$1,588,160	\$675,497

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Tamarac Elementary School



Address: 7601 N UNIVERSITY DRIVE, TAMARAC 33321
 Location Num: 2621
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$3,524,094
 Total Facilities Budget (Sum of Projects): \$3,976,875

PRIMARY RENOVATIONS P.001724-RC1 Tamarac ES - Roofing Building 6 - SMART Program

CURRENT PHASE

RISK LEVEL

8-Financial Closeout

No Risk

PROJECT UPDATE

This phase will not change pending finalization of PCO 2 and 3. The GC completed this task and the item is on hold For PCO/CO Bundling. The 110B was executed on 10/12/2023 and the 209 10/25/2023. GC Evaluation in signatures process.

PROJECT SCOPE

This Roof Carve-out project consists of the removal and replacement of the existing roof on the building # 6, Walkways and related roof top mechanical equipment..

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$318,615	\$288,615	\$30,000
Direct Purchase	\$73,725		\$73,725
Contingency	\$12,661		\$12,661
Project Total:	\$405,001	\$288,615	\$116,386

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Tamarac Elementary School



Address: 7601 N UNIVERSITY DRIVE, TAMARAC 33321
 Location Num: 2621
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$3,524,094
 Total Facilities Budget (Sum of Projects): \$3,976,875

PRIMARY RENOVATIONS P.002049 Tamarac ES - SMART Program Media Center Improvements

CURRENT PHASE

RISK LEVEL

9-Closed

No Risk

PROJECT UPDATE

PROJECT SCOPE

Media Center Renovations

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$18,892	\$18,892	\$0
Construction	\$24,235	\$24,235	\$0
FF&E and Technology	\$1,118	\$1,118	\$0
Construction Mgmt	\$67,315	\$67,315	\$0
Contingency	\$23,028		\$23,028
Consultants	\$496	\$496	\$0
Project Total:	\$135,084	\$112,056	\$23,028

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Tamarac Elementary School



Address: 7601 N UNIVERSITY DRIVE, TAMARAC 33321
Location Num: 2621
Board District: 4
Board Member: Lori Alhadeff
ADEFP Budget: \$3,524,094
Total Facilities Budget (Sum of Projects): \$3,976,875

PRIMARY RENOVATIONS P.002049-ADA Tamarac ES - SMART Program ADA Restroom Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

The following items are currently being executed at Tamarac Elementary School: - Function test passed for Fire Alarm - Mechanical Final Passed - Electrical Final is pending due to General Contractor providing the NFPA72. - Building Final may be scheduled for 03/29/2024 - Executing punch list items requested by the AE

PROJECT SCOPE

Building 01 Female Student Restroom 155 and Male Student Restroom 166 ADA Compliance Renovations.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$14,800	\$11,300	\$3,500
Construction	\$303,133	\$268,924	\$34,209
Consultants	\$10,200	\$1,089	\$9,111
Project Total:	\$328,133	\$281,313	\$46,820

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Tamarac Elementary School



Address: 7601 N UNIVERSITY DRIVE, TAMARAC 33321
 Location Num: 2621
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$3,524,094
 Total Facilities Budget (Sum of Projects): \$3,976,875

PRIMARY RENOVATIONS P.002874 Tamarac ES - SMART Fire Protection Building 1

CURRENT PHASE

RISK LEVEL
5B-Construction

No Risk

PROJECT UPDATE

General Contractor is installing the 2" Branches and Flex Heads on the northside of the campus. 1,960 sq. ft. of pipe and flex heads are being executed during spring break. General Contractor city Permit is pending. General Contractor submitted their permit application 02/23/2024. Permit application comments state the required documents have to be submitted electronic. Fire Alarm Shop drawing is in transit to the General Contractors office to Submit to Building Department for approval 03/26/2024. Substantial Completions is 06/25/2024. General Contractor anticipates achieving final completion by 05/8/2024.

PROJECT SCOPE

New Fire Protection system installation in Building 1

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$733,000	\$462,670	\$270,330
Construction Mgmt	\$77,000	\$77,000	\$0
Contingency	\$35,000		\$35,000
Project Total:	\$845,000	\$539,670	\$305,330

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE																																																
CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Furniture for the front office, parent workstation, furniture, cafeteria sound system, digital marquee, projectors, laptops, document cameras and printers

BUDGET

\$100,000

IN PROGRESS

MUSIC

SCOPE

362 Instruments Delivered

TECHNOLOGY

SCOPE

505 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.