

Tequesta Trace Middle School



Address: 1800 INDIAN TRACE, WESTON 33326
 Location Num: 3151
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$11,638,356
 Total Facilities Budget (Sum of Projects): \$10,376,160

PRIMARY RENOVATIONS P.002042 Tequesta Trace MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

Building 2 Parapet walls waterproofing in progress.
 Building 3, 4, 7, 13, 14 cap sheets in progress.
 Demo of curbs and install new curbs in progress.
 Building 1, 5, 6, 7, 8, 9, 10, 16 Fire Alarm rough conduit layout in progress.

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17 & 18.
 Windows and Aluminum Covered Walkway Renovation
 Electrical Improvements (panel boards and canopy lights replacements, and MEP roof equipment connections): Buildings 1 & 3.
 Fire Alarm System Replacement: Campus-wide
 HVAC Improvements- Components Replacement. MEP Roof Coordination.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$415,891	\$271,512	\$144,379
Construction	\$8,907,777	\$2,032,197	\$6,875,580
Construction Mgmt	\$533,100	\$533,100	\$0
Contingency	\$494,392		\$494,392
Consultants	\$20,000	\$3,702	\$16,298
Utilities	\$5,000		\$5,000
Project Total:	\$10,376,160	\$2,840,511	\$7,535,649

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Promethean boards, Digital Marquee, Two-way radios, Projectors, Promethean Boards

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 161 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 471 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.