

Westchester Elementary School



Address: 12405 ROYAL PALM BOULEVARD, CORAL SPRINGS 33065
 Location Num: 2681
 Board District: 4
 Board Member: Lori Alhadeff
 ADEFP Budget: \$3,527,931
 Total Facilities Budget (Sum of Projects): \$3,024,739

PRIMARY RENOVATIONS P.001823 Westchester ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Fire alarm rough continuing including inspections. Trenching has started to the portables.

PROJECT SCOPE

Campus-Wide Fire Alarm Replacement Fire Sprinkler Upgrades and Supply to Building 1 Entire Building, Electrical panel replacements in Building 1 Re-Roofing of Building 3, 8, and Portables 85 & 86 Civil Improvements for roof drainage of Building 1 Media Center Renovation including ADA Restroom Improvements.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$315,217	\$294,350	\$20,867
Construction	\$2,399,933	\$2,290,171	\$109,762
FF&E and Technology	\$38,385	\$35,745	\$2,640
Direct Purchase	\$32,808	\$32,808	\$0
Construction Mgmt	\$237,095	\$229,111	\$7,984
Consultants	\$1,301	\$1,301	\$0
Project Total:	\$3,024,739	\$2,883,486	\$141,253

FLAG: SCHEDULE, Reason:Owner Delays / Errors and Omissions / Contractor Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Digital marquee, access control card reader system, Aiphone at the SPE and Strike, computer lab conversion, Laptop

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE

105 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE

309 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.