

**Westwood Heights Elementary School**



Address: 2861 SW 9 STREET, FORT LAUDERDALE 33312  
 Location Num: 0631  
 Board District: 3  
 Board Member: Sarah Leonardi  
 ADEFP Budget: \$4,520,671  
 Total Facilities Budget (Sum of Projects): \$3,937,262

**PRIMARY RENOVATIONS P.001993 Westwood Heights ES - SMART Program Renovations**

**CURRENT PHASE**

9-Closed

**RISK LEVEL**



**PROJECT UPDATE**

The Certificate of Occupancy (form 110b) was fully executed on 10/9/2020. This project went into the Board for Final Completion/Final Release during the July 2020 RSBM. The Certificate of Final Inspection (Form 209) was received on 7/27/2021. The final inspection/warranty walk-through was conducted on 8/23/2021. All closeout documents have been submitted by the AE. The documents were turned over to the district in March. The purchase orders are now in process for closeout. The installation of cameras by Convergent Technologies is causing the delay.

**PROJECT SCOPE**

Aluminum Covered Walkways: Campus-wide Re-roofing: Building 1, 2, 3, 6, 7, 8, 10, 11, 13 & 14 AHU Replacement: Building 1, 6, 8, 10, 11, & 14 Media Center Renovations ADA Restrooms: Building 2 Exterior Chiller Replacement: Building 5

**BUDGET**

	Current Budget	Actuals	Remaining Budget
Design	\$331,849	\$324,183	\$7,666
Construction	\$3,234,230	\$3,224,993	\$9,237
FF&E and Technology	\$36,385	\$36,385	\$0
Construction Mgmt	\$329,515	\$329,515	\$0
Consultants	\$5,283	\$3,729	\$1,554
<b>Project Total:</b>	<b>\$3,937,262</b>	<b>\$3,918,805</b>	<b>\$18,457</b>

**FLAG:**

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

**SCHOOL CHOICE ENHANCEMENT (SCEP)**

**CURRENT PHASE**

COMPLETE

**DELIVERED**

Book room upgrade, projectors, science lab technology, media center projector, cafeteria upgrades, office furniture, digital marquee & document camera

**BUDGET**

\$100,000

**MUSIC**

✓ **SCOPE**

COMPLETE 303 Instruments Delivered

**TECHNOLOGY**

✓ **SCOPE**

COMPLETE 202 Items Delivered

**TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR**



**HIGH:**

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

**MEDIUM:**

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

**LOW:**

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.