

Whiddon-Rogers Education Center



Address: 700 SW 26TH STREET, FORT LAUDERDALE 33315
 Location Num: 0452
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$11,257,679
 Total Facilities Budget (Sum of Projects): \$10,903,680

PRIMARY RENOVATIONS P.001711 Whiddon-Rogers Education Center - SMART GOB Renovations

CURRENT PHASE

RISK LEVEL
5B-Construction


PROJECT UPDATE

Re-roofing Buildings completed RTU's not included in completion as of yet. Interior renovation Media Center completed. Fire Alarm in progress pending bldg #1 and fire alarm cabinet HVAC Mechanical installed bldg. 2, 7, 8, & 15, 17 in progress Alum. covered walkways repair and replacement - not in scope Covered walkway electrical lighting fixture replacement. - not in scope

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16 and 17. Interior renovation of Media Center. Fire Alarm System replacement. HVAC Mechanical renovation. Aluminum-covered walkways repair and replacement. Covered walkway Electrical lighting fixture replacement.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$388,209	\$370,775	\$17,434
Construction	\$7,637,266	\$5,512,479	\$2,124,787
FF&E and Technology	\$9,500	\$9,461	\$39
Direct Purchase	\$1,407,332	\$1,345,308	\$62,024
Construction Mgmt	\$1,101,000	\$1,070,107	\$30,893
Contingency	\$315,373		\$315,373
Consultants	\$35,000	\$10,520	\$24,480
Utilities	\$10,000		\$10,000
Project Total:	\$10,903,680	\$8,318,650	\$2,585,030

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Signs/banners, backless benches, interior painting, digital marquee, cafeteria tables & laptops

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE
17 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE
67 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.