

**Wingate Oaks Center**



Address: 1211 NW 33RD TERRACE, LAUDERHILL 33311  
 Location Num: 0991  
 Board District: 3  
 Board Member: Sarah Leonardi  
 ADEFP Budget: \$6,383,217  
 Total Facilities Budget (Sum of Projects): \$6,097,592

**PRIMARY RENOVATIONS P.001741 Wingate Oaks Center – SMART Program Renovations**

**CURRENT PHASE**

**RISK LEVEL**

**5B-Construction**



**PROJECT UPDATE**

Contractor demobilized. Architect of Record and District are in negotiations to finalize the project

**PROJECT SCOPE**

Fire Alarm: Buildings 1, 2, 3, 4 & 5 HVAC Equipment Replacement: Buildings 1, 2, 3, 4 & 5 Media Center Improvements Music Equipment Replacement Reroofing: Buildings 1, 2, 3, 4 & 5

**BUDGET**

|                       | Current Budget     | Actuals            | Remaining Budget |
|-----------------------|--------------------|--------------------|------------------|
| Design                | \$401,519          | \$388,487          | \$13,032         |
| Construction          | \$4,418,042        | \$4,356,905        | \$61,137         |
| FF&E and Technology   | \$4,000            | \$3,230            | \$770            |
| Direct Purchase       | \$456,584          | \$449,468          | \$7,116          |
| Construction Mgmt     | \$571,520          | \$520,221          | \$51,299         |
| Contingency           | \$196,552          |                    | \$196,552        |
| Consultants           | \$10,000           | \$1,181            | \$8,819          |
| <b>Project Total:</b> | <b>\$6,058,217</b> | <b>\$5,719,492</b> | <b>\$338,725</b> |

**FLAG:**

| PHASE                 | 2015 |    |    |    | 2016 |    |    |    | 2017 |    |    |    | 2018 |    |    |    | 2019 |    |    |    | 2020 |    |    |    | 2021 |    |    |    | 2022 |    |    |    | 2023 |    |    |    | 2024 |    |    |    | 2025 |  |  |  | 2026 |  |  |  |
|-----------------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|--|--|--|------|--|--|--|
|                       | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 |      |  |  |  |      |  |  |  |
| PROJECT PLANNING      |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |
| HIRE DESIGNER         |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |
| PROJECT DESIGN        |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |
| HIRE CONTRACTOR       |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |
| ACTIVE CONSTRUCTION   |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |
| CONSTRUCTION CLOSEOUT |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |

**TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR**



**HIGH:**  
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

**MEDIUM:**  
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

**LOW:**  
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

**Wingate Oaks Center**



Address: 1211 NW 33RD TERRACE, LAUDERHILL 33311  
 Location Num: 0991  
 Board District: 3  
 Board Member: Sarah Leonardi  
 ADEFP Budget: \$6,383,217  
 Total Facilities Budget (Sum of Projects): \$6,097,592

**PRIMARY RENOVATIONS P.002843 Wingate Oaks Center – SMART 4 Modular Classrooms**

**CURRENT PHASE**

**RISK LEVEL**

9-Closed

No Risk

**PROJECT UPDATE**

The scope of work is no longer required. The GC submitted their final invoice, and the project is in financial closeout.

**PROJECT SCOPE**

Portables- 4 Modular Classrooms

**BUDGET**

|                       | Current Budget  | Actuals         | Remaining Budget |
|-----------------------|-----------------|-----------------|------------------|
| Design                | \$17,875        | \$17,875        | \$0              |
| Construction          | \$6,500         | \$6,500         | \$0              |
| Construction Mgmt     | \$15,000        | \$15,000        | \$0              |
| <b>Project Total:</b> | <b>\$39,375</b> | <b>\$39,375</b> | <b>\$0</b>       |

**FLAG: BUDGET, Reason: Financial Closeout**

| PHASE                 | 2015 |    |    |    | 2016 |    |    |    | 2017 |    |    |    | 2018 |    |    |    | 2019 |    |    |    | 2020 |    |    |    | 2021 |    |    |    | 2022 |    |    |    | 2023 |    |    |    | 2024 |    |    |    | 2025 |  |  |  | 2026 |  |  |  |
|-----------------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|--|--|--|------|--|--|--|
|                       | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 |      |  |  |  |      |  |  |  |
| PROJECT PLANNING      |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |
| HIRE DESIGNER         |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |
| PROJECT DESIGN        |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |
| HIRE CONTRACTOR       |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |
| ACTIVE CONSTRUCTION   |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |
| CONSTRUCTION CLOSEOUT |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |  |  |  |      |  |  |  |

**SCHOOL CHOICE ENHANCEMENT (SCEP)**

**TECHNOLOGY**

**CURRENT PHASE**

COMPLETE

**BUDGET**

\$100,000

**SCOPE**

13 Items Delivered

**DELIVERED**

Mats, facilities equipment, laptops, TVs, iPads, Promethean boards, two-way radios, Promethean ActivPanels, ThinkPads, printer, window wraps, Lockdown shades, Promethean Boards, ThinkCenters, Earpieces, Court Resurfacing

**TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR**



- HIGH:**  
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**  
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**  
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.