



 **SMART INVESTMENTS**
LEAD TO SMART STUDENTS.



MUNICIPAL REPORT

For The Quarter Ending
September 30, 2023 | FY24 Q1



Established 1915

BROWARD
County Public Schools

PREFACE

We are pleased to present the updated Broward County Public Schools (BCPS) **School Spotlight** editions specifically designed for city administrators, city commissioners, council-representatives and Broward County School Board Members.

The School Spotlight is a quarterly report that details the progress of facilities projects at each of the 232 schools participating in the SMART Bond Program. This “City Edition” of The School Spotlight provides a municipal breakdown of all approved renovation projects, projected costs, School Choice Enhancement Program initiatives and other ongoing or scheduled SMART Program projects.

These easy-to-read School Spotlights allow board members and city officials to better follow the progress of the facilities improvements within specific municipalities. The Spotlights will be updated every quarter to help city officials and school board members share timely information with business groups, community organizations, homeowners’ associations and other key constituents as ongoing SMART Program projects continue to progress.

SMART (**S**afety, **M**usic & **A**rt, **A**thletics, **R**enovation and **T**echnology) is the **\$800 million capital improvement** program to upgrade existing school facilities and to purchase new computer technology, athletic equipment and musical instruments to enhance the learning experience of Broward County students.

Davie Elementary School



Address: 7025 SW 39 STREET, DAVIE 33314
 Location Num: 2801
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$5,536,687
 Total Facilities Budget (Sum of Projects): \$5,096,700

PRIMARY RENOVATIONS P.001899 Davie ES- SMART Program Renovations

CURRENT PHASE

RISK LEVEL

8-Financial Closeout

No Risk

PROJECT UPDATE

As of 8/23/2022, all invoices have been paid, and this project can now be in the last phase of closeout

PROJECT SCOPE

Restroom Renovations: Building 1 (Rooms 145 & 146). Re-Roofing: Buildings 1, 2, 3, and 85. HVAC Equipment Replacement: Buildings 1 & 2. Fire Sprinklers: Building 1. Emergency lights and Exit signs: Buildings 1, 2, 5, and 85. Media Center Renovation: Building 1.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$275,000	\$223,740	\$51,260
Construction	\$3,437,803	\$3,416,837	\$20,966
FF&E and Technology	\$32,092	\$23,488	\$8,604
Direct Purchase	\$541,013	\$541,013	\$0
Construction Mgmt	\$568,855	\$568,855	\$0
Contingency	\$229,937		\$229,937
Consultants	\$6,000	\$3,818	\$2,182
Utilities	\$6,000		\$6,000
Project Total:	\$5,096,700	\$4,777,751	\$318,949

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

DELIVERED

Laptops, Desktops, Earthwalk carts, Printers, Reading tables, Cafeteria System upgrades, Stage curtains, Teacher lounge upgrade, Classroom rugs, Recorex ,Conference table, Cabinets, Presentation board, Chairs, iPads, HDMI, Promethean Board

MUSIC

COMPLETE

SCOPE

638 Instruments Delivered

TECHNOLOGY

COMPLETE

SCOPE

308 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Flamingo Elementary School



Address: 1130 SW 133 AVENUE, DAVIE 33325
 Location Num: 2541
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$5,393,629
 Total Facilities Budget (Sum of Projects): \$2,160,000

PRIMARY RENOVATIONS P.002135 Flamingo ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Work on the new Cooling Tower and compound continued throughout September. The electrical rough and piping rough is 90% complete.

PROJECT SCOPE

Building Envelope Improvement inclusive of door hardware replacement and reroofing of bldg. 2, HVAC Improvements inclusive of (9) AHUs and cooling tower replacements. Media Center Renovations.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$148,250	\$117,053	\$31,197
Construction	\$1,371,649	\$1,119,149	\$252,500
FF&E and Technology	\$126,193	\$125,671	\$522
Direct Purchase	\$163,000	\$163,000	\$0
Construction Mgmt	\$246,737	\$246,737	\$0
Contingency	\$94,171		\$94,171
Consultants	\$10,000	\$7,341	\$2,659
Project Total:	\$2,160,000	\$1,778,951	\$381,049

FLAG: SCHEDULE, Reason:Owner Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Partial Replacement of sand with pour in place rubber in the playground, golf cart, iPad and laptops

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **383 Instruments delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **250 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Fox Trail Elementary School



Address: 1250 NOB HILL ROAD, DAVIE 33324
 Location Num: 3531
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$1,965,303
 Total Facilities Budget (Sum of Projects): \$1,284,908

PRIMARY RENOVATIONS P.001973 Fox Trail ES - SMART Program Renovations

CURRENT PHASE

8-Financial Closeout

RISK LEVEL

No Risk

PROJECT UPDATE

Monthly reporting was incorrectly turned off for this project, will include in the next reporting period.

PROJECT SCOPE

Conversion of Existing Space to Music Room and Art Lab HVAC Improvements: Building 1 (including replacement of circulating pump). Test and Balance: Building 80 Re-roofing: Building 80

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$88,660	\$77,032	\$11,628
Construction	\$978,559	\$978,559	\$0
Direct Purchase	\$63,189	\$63,189	\$0
Construction Mgmt	\$153,686	\$153,686	\$0
Consultants	\$814	\$814	\$0
Project Total:	\$1,284,908	\$1,273,280	\$11,628

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Laptops, desk and drawer file, front office desk, office chairs & playground upgrades, Murals, AC Adapters

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 114 Instruments delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 513 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Hawkes Bluff Elementary School



Address: 5900 SW 160 AVENUE, DAVIE 33331
 Location Num: 3131
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$7,395,850
 Total Facilities Budget (Sum of Projects): \$6,852,890

PRIMARY RENOVATIONS P.001784 Hawkes Bluff ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Test and Balance deficiencies are being corrected as part of the commissioning of the new mechanical systems. One inspection, Plumbing Final, remains to obtain the 110B Certificate of Occupancy at this time. The inspection is scheduled for the week of 10/10/23.

PROJECT SCOPE

HVAC Improvements: Buildings 1 (1 CU & 10 FCU), 2 (2 FCU & 2 Chillers), 3 (1 RTU, 1 AHU, 3 FCU), 4 (5 Gravity Ventilators, 9 FCU), 5 (7 Gravity Ventilators, & 12 FCU), 6 (4 Gravity Ventilators, & 7 FCU), & 8 (Wall unit) Re-roofing: Buildings 1, 2, 3, 4, 5, & 75

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$573,022	\$554,509	\$18,513
Construction	\$4,593,975	\$4,438,700	\$155,275
Direct Purchase	\$902,202	\$893,505	\$8,697
Construction Mgmt	\$672,083	\$672,083	\$0
Contingency	\$91,608		\$91,608
Consultants	\$20,000		\$20,000
Project Total:	\$6,852,890	\$6,558,797	\$294,093

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Student chairs, LCD projector, Primary Playground Upgrades, Classroom blinds, shade structure, AC Adaptor

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 239 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE 300 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:** An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:** An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:** A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Indian Ridge Middle School



Address: 1355 NOB HILL ROAD, DAVIE 33324
 Location Num: 3471
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$6,850,099
 Total Facilities Budget (Sum of Projects): \$5,829,718

PRIMARY RENOVATIONS P.001748 Indian Ridge MS - GOB Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Art Room Renovation and Equipment, Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), HVAC Improvements, Music Room Renovation

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$425,956	\$425,956	\$0
Construction	\$4,732,981	\$4,732,981	\$0
FF&E and Technology	\$2,114	\$2,114	\$0
Construction Mgmt	\$666,611	\$666,611	\$0
Misc Construction	\$2,056	\$2,056	\$0
Project Total:	\$5,829,718	\$5,829,718	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Printers, computers for both staff and students

BUDGET

\$100,000

MUSIC

✓ COMPLETE

SCOPE
67 Instruments delivered

TECHNOLOGY

✓ COMPLETE

SCOPE
813 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

McFatter Technical College, Broward Fire Academy



Address: 2600 SW 71 TERRACE, DAVIE 33314
 Location Num: 2771
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$727,512
 Total Facilities Budget (Sum of Projects): \$614,513

PRIMARY RENOVATIONS P.001965 McFatter Technical College, Broward Fire Academy - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

7-Final Completion

No Risk

PROJECT UPDATE

The DOP tax savings reconciliation was processed and approved. The step actor is the architect to review and submit. Minor financial commitments are left this will not change this projects phase at this time.

PROJECT SCOPE

Roofing only: Buildings 1, 4, & 5. Minor MEP replacement on Bldg. 1.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$31,662	\$25,700	\$5,962
Construction	\$436,020	\$413,084	\$22,936
Direct Purchase	\$97,647	\$97,647	\$0
Construction Mgmt	\$34,880	\$34,880	\$0
Contingency	\$12,617		\$12,617
Consultants	\$1,687	\$1,687	\$0
Project Total:	\$614,513	\$572,998	\$41,515

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

DELIVERED

Forklift, breathing apparatus & Cylinder

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

McFatter Technical High School & Technical College



Address: 6500 NOVA DRIVE, DAVIE 33317
 Location Num: 1291
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$12,999,585
 Total Facilities Budget (Sum of Projects): \$9,111,585

PRIMARY RENOVATIONS P.001658 McFatter Technical College & HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

F/A Submittal being reviewed by the EOR. Expedited meeting with mechanical contractor, fire alarm sub and EOR took place to expedite approval process. Once approved by EOR, a startup review meeting with the Fire Marshall will be scheduled for expedited approval. The A/E is working out the contract extension, we need the architect to become engaged again to address, F/A and electrical issues pending such as the (2) transformer replacements. Building 1: - Fire Alarm wiring is and installation of speaker strobes is ongoing. Building 2: - Bathroom 208 and 210: Drywall installation is at 98% - Began Tile installation - The GC is forecasting the turn over of bathrooms back to the school late November - AHU-2-1 and AHU 2-2 installation completed, received permission to energize. - Fire Alarm conduit and boxes installation is ongoing. - Media Center work is complete. Temporary Occupancy inspection passed, the split unit AC is pending delivery forecasted for December 2023. Building 5: - New AHU-5-1 is installed, pending final inspections. Building 6: - New AHU-6-1 is installed, inspection passed for temp use while controls are installed Building 4 & 5 PCO in review with AE to assess cost overage in Atkins estimate currently at 23% over, we met with the GC on 9/1/23 to discuss delays on the HVAC installations. We were advised that the GC is looking to terminate the contract with the current HVAC vendor due to lack of performance and they are in the process of interviewing replacement vendors..

PROJECT SCOPE

Pending Fire Alarm SD & Fire Sprinklers at BD. ADA restrooms renovation is in progress Pending RFIs. VFD installation for the Secondary pumps is in progress at 50%. Installation of VAVs in Bldg. 2 in progress 50%. Roof Binders submitted to Building Department.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$586,478	\$558,668	\$27,810
Construction	\$6,067,799	\$3,099,316	\$2,968,483
FF&E and Technology	\$101,539	\$93,555	\$7,984
Direct Purchase	\$1,189,090	\$658,733	\$530,357
Construction Mgmt	\$1,002,525	\$1,002,525	\$0
Contingency	\$109,154		\$109,154
Consultants	\$40,000	\$5,464	\$34,536
Utilities	\$15,000		\$15,000
Project Total:	\$9,111,585	\$5,418,261	\$3,693,324

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

DELIVERED

Recordex, laptops, Publishing speed treater equipment, (6) Cameras (Video and Still) for Photography and Digital Media, Stage lighting

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Nova Blanche Forman Elementary School



Address: 3521 SW DAVIE ROAD, DAVIE 33314
 Location Num: 1282
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$4,930,054
 Total Facilities Budget (Sum of Projects): \$3,633,055

PRIMARY RENOVATIONS P.002149 Nova Blanche Forman ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

The Contractor did not perform work on Campus last period.

PROJECT SCOPE

Building 1- wood exterior replacement, aluminum window replacement, wood window replacement, exterior door hardware replacement, exterior painting, HVAC Improvements, Roofing repair after HVAC installation. Building 2- Re-Roofing, and HVAC improvements. Building 3- Re-roofing, exterior door replacement, exterior painting Building 4- exterior door hardware replacement, exterior painting including soffit Building 6- Re-roofing, exterior painting Building 85- Exterior painting

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$180,000	\$122,837	\$57,163
Construction	\$2,278,103	\$1,043,306	\$1,234,797
Direct Purchase	\$657,187	\$249,680	\$407,507
Construction Mgmt	\$359,000	\$293,966	\$65,034
Contingency	\$150,765		\$150,765
Consultants	\$8,000	\$5,031	\$2,969
Project Total:	\$3,633,055	\$1,714,820	\$1,918,235

FLAG: SCHEDULE, Reason:Contractor Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Classroom rugs, laptops, EarthWalk Carts, cable management, HDMI to VGA adapter, USB 3.0 Ethernet Adapter, Lenovo ThinkPad case, kidney tables, projectors, document cameras, logo mats, media center furniture, lobby furniture, conference room furniture Safco literature organizers, wall-mounting plates, Alumni stack chairs, carpet extractor, pedestal teacher desk, leather task chairs

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **355 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **289 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Nova Dwight D. Eisenhower Elementary School



Address: 6501 SW 39 STREET, DAVIE 33314
 Location Num: 1271
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$1,325,000
 Total Facilities Budget (Sum of Projects): \$3,010,016

PRIMARY RENOVATIONS P.002145 Nova Dwight D. Eisenhower ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

(1) Restrooms pending doors and hardware approvals from Bldg department for review. (2) Fire Alarm Shop Drawings Under Review By Bldg Department. (3) Exterior light fixtures By Canopy Walkway Pending Inspection. (4) Fire Alarm Stand up review was conducted with Chief building Inspector to address comments, GC and their consultants were able to revise drawings and submit plans as per the chief building official comments.

PROJECT SCOPE

Roofing Replacement at Buildings 3, 5 & 85. Aluminum Covered walkways repair. Electrical Improvements- Lighting at Canopies Buildings 6, 7 & 85. Fire Alarm System Replacement Media Center Improvements at Building 1. and ADA Restroom Renovation at Building 1 Room 146, 147.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$114,000	\$84,656	\$29,344
Construction	\$2,537,741	\$1,541,120	\$996,621
FF&E and Technology	\$18,000		\$18,000
Construction Mgmt	\$210,000	\$210,000	\$0
Contingency	\$120,239		\$120,239
Consultants	\$10,036	\$6,280	\$3,756
Project Total:	\$3,010,016	\$1,842,056	\$1,167,960

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Window wraps, laptops, Earthcarts, cable management, washer & dryer, Aiphone, submaster & strike, Morning show equipment, ThinkCenters, Indoor furniture, Projectors, Document Cameras, Benches

BUDGET

\$100,000

TECHNOLOGY

SCOPE

COMPLETE 102 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:** An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:** An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:** A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Nova High School



Address: 3600 COLLEGE AVENUE, DAVIE 33314
 Location Num: 1281
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$32,935,817
 Total Facilities Budget (Sum of Projects): \$32,277,151

PRIMARY RENOVATIONS P.001817 Nova HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Building 6: Occupancy pending Fire Egress and Building inspections. Campus-wide fire alarm programing and verification is ongoing. Campus-wide punch list verification is underway.

PROJECT SCOPE

Reroofing: Building 2 01, 02, 06, 11, 12, 13, 14, 15, 16, 17, 18, 24, 32, 33, 34, & 37 HVAC Improvements: Buildings 01s 02, 05, 06, 11, 12, 13, 14, 15, 16, 17, 18, 25, 26, 32, 33, 34, & 37
 Electrical Improvements Buildings 01, 02, 05, 06, 11, 12, 13, 14, 15, 16, 17, 18, 19, 25, 26, 32, 33, 34, 37, & 38 Fire Alarm Improvements Buildings 01, 02, 03, 04, 05, 06, 07, 08, 09, 10, 11, 12, 13, 14, 15, 16, 17, 18, 24, 25, 26, 27, 30, 31, 32, 33, 34, & 35 Fire Protection Improvements Buildings 03, 04, 05, 06, 08, 12, 16, 17, & 35

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,663,078	\$1,570,238	\$92,840
Construction	\$22,763,707	\$18,868,577	\$3,895,130
FF&E and Technology	\$520,919	\$355,079	\$165,840
Direct Purchase	\$3,841,696	\$3,742,251	\$99,445
Construction Mgmt	\$2,337,823	\$2,337,823	\$0
Contingency	\$99,968		\$99,968
Consultants	\$108,845	\$108,831	\$14
Misc Construction	\$32,630	\$32,630	\$0
Project Total:	\$31,368,666	\$27,015,429	\$4,353,237

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Nova High School



Address: 3600 COLLEGE AVENUE, DAVIE 33314
 Location Num: 1281
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$32,935,817
 Total Facilities Budget (Sum of Projects): \$32,277,151

PRIMARY RENOVATIONS P.002842 Nova HS - SMART 5 Modular Classrooms

CURRENT PHASE

RISK LEVEL

7-Final Completion

No Risk

PROJECT UPDATE

Financial Closeout, all POs are being closed out.

PROJECT SCOPE

Modular Classrooms Swing Space for GOB

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$30,428	\$30,428	\$0
Construction	\$285,057	\$285,057	\$0
FF&E and Technology	\$16,209	\$16,209	\$0
Construction Mgmt	\$80,000	\$80,000	\$0
Contingency	\$27,464		\$27,464
Misc Construction	\$299,140	\$285,622	\$13,518
Project Total:	\$738,298	\$697,316	\$40,982

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Nova High School



Address: 3600 COLLEGE AVENUE, DAVIE 33314
 Location Num: 1281
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$32,935,817
 Total Facilities Budget (Sum of Projects): \$32,277,151

PRIMARY RENOVATIONS P.002842-CIV Nova HS - SMART Modular Classrooms Civil Work

CURRENT PHASE

RISK LEVEL

7-Final Completion

No Risk

PROJECT UPDATE

Financial Closeout, all POs are being closed out.

PROJECT SCOPE

Modular Classrooms Swing Space for GOB

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$170,187	\$127,654	\$42,533
Project Total:	\$170,187	\$127,654	\$42,533

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

BUDGET

COMPLETE

\$100,000

DELIVERED

Laptops carts, student laptops, technology items, printers, active slates, turf for the field enhancement, scoreboards & Active Hubs

ATHLETICS

✓ COMPLETE SCOPE
Weight Room

MUSIC

✓ COMPLETE SCOPE
502 Instruments Delivered

TECHNOLOGY

✓ COMPLETE SCOPE
799 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Nova Middle School



Address: 3602 COLLEGE AVENUE, DAVIE 33314
 Location Num: 1311
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$9,095,874
 Total Facilities Budget (Sum of Projects): \$8,582,902

PRIMARY RENOVATIONS P.001898 Nova MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Renovation work continues the Building 5 band and chorus rooms with painting, carpet, and acoustical panel installation.

PROJECT SCOPE

Repair Stucco and Paint Buildings #7, #8, #9, #10, #30, and #39 Renovate Art Room Building 30 (with casework, art sink, and finishes) Renovate Music Lab in Building #5 HVAC improvements for Buildings #4, #5, #7, #8, #9, and #30

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$230,000	\$178,635	\$51,365
Construction	\$2,847,513	\$966,269	\$1,881,244
Direct Purchase	\$116,364	\$41,904	\$74,460
Construction Mgmt	\$615,822	\$615,822	\$0
Contingency	\$152,472		\$152,472
Consultants	\$15,000	\$8,892	\$6,108
Project Total:	\$3,977,171	\$1,811,522	\$2,165,649

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Nova Middle School



Address: 3602 COLLEGE AVENUE, DAVIE 33314
 Location Num: 1311
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$9,095,874
 Total Facilities Budget (Sum of Projects): \$8,582,902

PRIMARY RENOVATIONS P.002027 Nova MS - SMART Fire Sprinklers (Design)

CURRENT PHASE

7-Final Completion

RISK LEVEL

No Risk

PROJECT UPDATE

Financial Closeout, all POs are being closed out.

PROJECT SCOPE

Fire sprinkler installation: Buildings 03, 04, 05, 08, 10, 35, & 36. Nova HS Buildings 05, 06, 12, 16, 17, & 23. This is being done as part of the Nova HS project since it is a shared facility.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$167,668	\$133,000	\$34,668
Construction Mgmt	\$33,063	\$33,063	\$0
Project Total:	\$200,731	\$166,063	\$34,668

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																

PRIMARY RENOVATIONS P.002873 Nova MS - Roofing Building 3, 4, 7, 8, 9 - SMART Program

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

The demo of the existing roofs and installation of the temp roofs for Bldgs 4, 7, and 8 have been completed.

PROJECT SCOPE

Roofs carve-out, Bldgs. 3, 4, 7, 8 & 9 and their associated Mechanical Rooftop units.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$3,528,594	\$320,316	\$3,208,278
Direct Purchase	\$480,990		\$480,990
Construction Mgmt	\$177,000	\$177,000	\$0
Contingency	\$198,416		\$198,416
Consultants	\$20,000	\$8,101	\$11,899
Project Total:	\$4,405,000	\$505,417	\$3,899,583

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Nova Middle School



Address: 3602 COLLEGE AVENUE, DAVIE 33314
 Location Num: 1311
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$9,095,874
 Total Facilities Budget (Sum of Projects): \$8,582,902

PRIMARY RENOVATIONS P.002873-RC1 Nova MS - SMART Roof Carve Out - Bldg 5

CURRENT PHASE

5A-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

-9/11/23: Bid received. -9/14/23: Project awarded and LOI submitted to winning bidder. 9/28/23: NTP package prepared. -9/29/23: CMMT-1 initiated for funding.

PROJECT SCOPE

Reroofing of Bldg 5.

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Teachers' chairs, Laptops, desktops, think pads & Broadcasting system

BUDGET

\$100,000

MUSIC

SCOPE

✓ COMPLETE

68 Instruments Delivered

TECHNOLOGY

SCOPE

✓ COMPLETE

113 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Silver Ridge Elementary School



Address: 9100 SW 36 STREET, DAVIE 33328
 Location Num: 3081
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$3,634,757
 Total Facilities Budget (Sum of Projects): \$2,935,673

PRIMARY RENOVATIONS P.001984 Silver Ridge ES - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$166,872	\$166,872	\$0
Construction	\$2,258,640	\$2,258,640	\$0
Direct Purchase	\$197,374	\$197,374	\$0
Construction Mgmt	\$294,550	\$294,550	\$0
Consultants	\$4,687	\$4,687	\$0
Project Total:	\$2,922,123	\$2,922,123	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

PRIMARY RENOVATIONS P.002594 Silver Ridge ES - SMART Program Renovations (Electrical Modifications)

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Replace 2 Electrical panels, and install new wires and surge protection devices on panels. Grounding systems to be tested by an independent testing firm to ensure proper operation and performance with SBBC standards. Connect the existing dishwasher disconnect to the existing panel on the new breaker with new wire and conduit.

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Silver Ridge Elementary School



Address: 9100 SW 36 STREET, DAVIE 33328
 Location Num: 3081
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$3,634,757
 Total Facilities Budget (Sum of Projects): \$2,935,673

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE
 COMPLETE
 DELIVERED

BUDGET
 \$100,000

IN PROGRESS

Classroom rugs, Pre-K & K tricycles, LCD projector, picnic benches, Ellison Pro-Machine, laptops, laptop carts, iPad & TV production system

MUSIC

✓ **SCOPE**
 COMPLETE 367 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**
 COMPLETE 420 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
 An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
 An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
 A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Western High School



Address: 1200 SW 136 AVENUE, DAVIE 33325
 Location Num: 2831
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$7,444,353
 Total Facilities Budget (Sum of Projects): \$6,030,994

PRIMARY RENOVATIONS P.001967 Western HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5A-Construction



PROJECT UPDATE

The project received the Building Permit on 8/24/2023. Pending the NTP that was requested on 8/28/2023. Issuance of the NTP is pending.

PROJECT SCOPE

Re-roofing at Building 3. Exterior repainting at Buildings 2,4, and 7. Windows replacement at Buildings 1 and 4. Electrical Improvements- Site Light poles, and Buildings 1,2, and 3 with exit signs to be replaced. HVAC Improvements- Chiller replace at Building 13, and component AHUs with ductwork at Buildings 2 and 4. HVAC Improvements- Test and Balance at Buildings 1,2,4,6,11,12,13,14,15,16 and 17. Media Center Improvements at Building 1. ADA Restroom Improvements at Building 1 and 2.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$594,855	\$387,034	\$207,821
Construction	\$3,001,112	\$14,704	\$2,986,408
FF&E and Technology	\$24,800	\$4,783	\$20,017
Direct Purchase	\$87,459	\$87,459	\$0
Construction Mgmt	\$629,000	\$629,000	\$0
Contingency	\$193,644		\$193,644
Consultants	\$38,690	\$30,372	\$8,318
Project Total:	\$4,569,560	\$1,153,352	\$3,416,208

FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Western High School



Address: 1200 SW 136 AVENUE, DAVIE 33325
 Location Num: 2831
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$7,444,353
 Total Facilities Budget (Sum of Projects): \$6,030,994

PRIMARY RENOVATIONS P.001967-CUL Western HS - SMART Program Renovations (Culinary Lab)

CURRENT PHASE

6-Substantial Completion

RISK LEVEL

No Risk

PROJECT UPDATE

Monthly reporting was incorrectly turned off for this project, will include in the next reporting period.

PROJECT SCOPE

STEM Lab improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$1,460,197	\$1,391,757	\$68,440
Contingency	\$1,237		\$1,237
Project Total:	\$1,461,434	\$1,391,757	\$69,677

FLAG: BUDGET, Reason: Budget Adjustment

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Golf carts, laptop computer carts, two-way radios, water bottle filling stations, Traditional Quattro/Auditorium Chairs

BUDGET

\$100,000

IN PROGRESS

Traditional Quattro/Auditorium Chairs

ATHLETICS

SCOPE

Track, Weight Room

MUSIC

SCOPE

152 Instruments Delivered

TECHNOLOGY

SCOPE

958 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.