



 **SMART INVESTMENTS
LEAD TO SMART STUDENTS.**



MUNICIPAL REPORT

For The Quarter Ending
September 30, 2023 | FY24 Q1



Established 1915

BROWARD
County Public Schools

PREFACE

We are pleased to present the updated Broward County Public Schools (BCPS) **School Spotlight** editions specifically designed for city administrators, city commissioners, council-representatives and Broward County School Board Members.

The School Spotlight is a quarterly report that details the progress of facilities projects at each of the 232 schools participating in the SMART Bond Program. This “City Edition” of The School Spotlight provides a municipal breakdown of all approved renovation projects, projected costs, School Choice Enhancement Program initiatives and other ongoing or scheduled SMART Program projects.

These easy-to-read School Spotlights allow board members and city officials to better follow the progress of the facilities improvements within specific municipalities. The Spotlights will be updated every quarter to help city officials and school board members share timely information with business groups, community organizations, homeowners’ associations and other key constituents as ongoing SMART Program projects continue to progress.

SMART (**S**afety, **M**usic & **A**rt, **A**thletics, **R**enovation and **T**echnology) is the **\$800 million capital improvement** program to upgrade existing school facilities and to purchase new computer technology, athletic equipment and musical instruments to enhance the learning experience of Broward County students.

Bright Horizons Center



Address: 3901 NE 1ST TERRACE, DEERFIELD BEACH 33064
 Location Num: 0871
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$4,323,731
 Total Facilities Budget (Sum of Projects): \$3,840,295

PRIMARY RENOVATIONS P.001974 Bright Horizons Center - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion



PROJECT UPDATE

Received 110b signed by Building Department on 9/14/22 and the 209 final completion is in progress being delayed by the A/E who is in default of thier contract. .

PROJECT SCOPE

Reroofing Buildings 01, 03, & 14. Fire Alarm and Fire Sprinkler Improvements: Buildings 01, 02, 03, 04 & 05 HVAC Improvements: Test and Balance for Buildings 01, 03, and & 04 and RTU Installation for Pool Area.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$171,394	\$159,286	\$12,108
Construction	\$2,763,493	\$2,754,288	\$9,205
Direct Purchase	\$615,093	\$610,708	\$4,385
Construction Mgmt	\$248,800	\$248,800	\$0
Contingency	\$36,842		\$36,842
Consultants	\$4,673	\$673	\$4,000
Project Total:	\$3,840,295	\$3,773,755	\$66,540

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Recordex, Digital marquee, Playground shade structure, Promethean boards, Activity tables, Promethean Boards

BUDGET

\$100,000

TECHNOLOGY

SCOPE

COMPLETE 29 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Deerfield Beach Elementary School



Address: 650 NE 1 STREET, DEERFIELD BEACH 33441
 Location Num: 0011
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$6,416,045
 Total Facilities Budget (Sum of Projects): \$5,611,445

PRIMARY RENOVATIONS P.001820 Deerfield Beach ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

AE has started the descoping process and plans on being finished by November 1, 2023 Descoping change order was approved and the ATP has been issued to the AE.

PROJECT SCOPE

1) Campus Wide Fire Alarm system replacement. 2) Building 9: - Exterior Doors and Windows 3) HVAC Improvements: - Building 13: Replacement of two (2) AHUs - Building 8: A new split A/C unit - Tie-downs of various pieces of existing roof equipment. 4) Media Center renovations including flooring, ceiling, lighting, windows and door replacement, and FF&E. 5) Building 1 (Historic) renovations include lead paint removal and exterior painting, new fire sprinklers, four (4) group restrooms, structural repairs, flooring repairs, exterior walkways, installation of new classroom ductwork, new electrical system and equipment, new ceilings and light fixtures, new stair tower, replacement of all gates, handrails, and guardrails, and new FF&E.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$539,096	\$391,287	\$147,809
Construction	\$3,871,691	\$1,965,003	\$1,906,688
FF&E and Technology	\$145,321	\$145,767	(\$446)
Construction Mgmt	\$617,258	\$617,258	\$0
Contingency	\$428,935		\$428,935
Consultants	\$9,144	\$3,578	\$5,566
Project Total:	\$5,611,445	\$3,122,893	\$2,488,552

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Fence around the butterfly garden, Tables, Stools, Bookcases, Indoor Furniture, Outdoor Classroom Shade, Classroom rugs, Chairs, Computer accessories

BUDGET

\$100,000

MUSIC

✓ COMPLETE **SCOPE**

238 Instruments Delivered

TECHNOLOGY

✓ COMPLETE **SCOPE**

566 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Deerfield Beach High School



Address: 910 SW 15 STREET, DEERFIELD BEACH 33441
 Location Num: 1711
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$12,535,400
 Total Facilities Budget (Sum of Projects): \$14,414,380

PRIMARY RENOVATIONS P.001694 Deerfield Beach HS - SMART GOB Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

This period the Project made mechanical and electrical construction advancements in Building No. 01, 02, and 03. Inspections were successful for new HVAC AHUs in the Gymnasium and Mechanical Room serving Building No. 01.

PROJECT SCOPE

The replacement of existing air handling units and other equipment in Buildings # 1, #2, #5, #6, #8, #9 and #12 including incidental general construction, electrical, plumbing and fire protection work necessary to accommodate the proposed new equipment. The installation of new, replacement, electrical Panel boards and transformers as well as relocation of existing electrical equipment necessary to accommodate proposed HVAC work. Re-roofing of Building #12.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$510,000	\$485,424	\$24,576
Construction	\$4,515,215	\$2,907,757	\$1,607,458
Direct Purchase	\$963,113	\$828,298	\$134,815
Construction Mgmt	\$809,500	\$760,847	\$48,653
Contingency	\$491,572		\$491,572
Consultants	\$30,000	\$5,000	\$25,000
Utilities	\$40,000	\$39,288	\$712
Project Total:	\$7,359,400	\$5,026,614	\$2,332,786

FLAG: SCHEDULE, Reason:Contractor Delays

PHASE	2015			2016			2017			2018			2019			2020			2021			2022			2023			2024			2025			2026		
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
PROJECT PLANNING																																				
HIRE DESIGNER																																				
PROJECT DESIGN																																				
HIRE CONTRACTOR																																				
ACTIVE CONSTRUCTION																																				
CONSTRUCTION CLOSEOUT																																				

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Deerfield Beach High School



Address: 910 SW 15 STREET, DEERFIELD BEACH 33441
 Location Num: 1711
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$12,535,400
 Total Facilities Budget (Sum of Projects): \$14,414,380

PRIMARY RENOVATIONS P.002134 Deerfield Beach HS - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

This period the Contractor performed work in Building No. 01 and 02. Ongoing work continues on renovating bathrooms, the media center, and culinary room.

PROJECT SCOPE

Exterior Painting: Buildings 1, 2, 3, 5, 6, 8, 9, 10, 11, 12, 13, and 17. Exterior Lighting Replacement: Buildings 1, 2, 11, and 13. Media and Stem Lab Renovations (Culinary Room): Building 1. ADA Restroom Renovation: Buildings 1,2 and 9. Door and Window Repairs: Buildings 1 and 2. Security Camera Installation: Building 99.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$325,000	\$185,914	\$139,086
Construction	\$5,719,792	\$131,094	\$5,588,698
FF&E and Technology	\$170,890	\$17,247	\$153,643
Construction Mgmt	\$640,592	\$640,592	\$0
Contingency	\$178,706		\$178,706
Consultants	\$20,000	\$100	\$19,900
Project Total:	\$7,054,980	\$974,947	\$6,080,033

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Gator, Iphone at the SPE, Gym Scoreboards, Digital Marquee, Washer, Dryer, Students' Chairs, Front Office Furniture

BUDGET

\$100,000

ATHLETICS

✓ COMPLETE

SCOPE

Weight Room

TECHNOLOGY

✓ COMPLETE

SCOPE

1,084 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Deerfield Beach Middle School



Address: 701 SE 6 AVENUE, DEERFIELD BEACH 33441
 Location Num: 0911
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$11,787,470
 Total Facilities Budget (Sum of Projects): \$11,381,001

PRIMARY RENOVATIONS P.002142 Deerfield Beach MS - SMART Program Renovations

CURRENT PHASE

4-Bid & Award

RISK LEVEL

No Risk

PROJECT UPDATE

9-28-23 received CMAR's draft GMP.

PROJECT SCOPE

Replace fire alarm system, all buildings. New Fire Sprinklers Bldg 1 Min HVAC (condenser, heater and duct work) Media Center

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$402,500	\$191,355	\$211,145
Construction	\$300,623	\$245,825	\$54,798
FF&E and Technology	\$132,659	\$6,257	\$126,402
Construction Mgmt	\$575,219	\$528,419	\$46,800
Consultants	\$9,999		\$9,999
Project Total:	\$1,421,000	\$971,856	\$449,144

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Deerfield Beach Middle School



Address: 701 SE 6 AVENUE, DEERFIELD BEACH 33441
 Location Num: 0911
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$11,787,470
 Total Facilities Budget (Sum of Projects): \$11,381,001

PRIMARY RENOVATIONS P.002142-FSP Deerfield Beach MS - SMART Fire Sprinklers

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

The permit was issued on 9/20/2023. GC/AE was working on construction document.

PROJECT SCOPE

Install a new Sprinkler System in Building #1

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$685,000	\$50,320	\$634,680
Project Total:	\$685,000	\$50,320	\$634,680

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE																																																
CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

PRIMARY RENOVATIONS P.002778 Deerfield Beach MS - Roofing Building 1, 3, 4, 9 - SMART Program

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

Temp roofs for Bldgs 1, 3, 4, & 9 have been installed. LWIC, base sheet, and interply have been installed on Bldgs 1, 3, and 4. Electrical completed and curbs installed. Bldg 1 expansion joint has been installed. Edge metal on Bldg 4 completed. . The rooftop HVAC equipment for Bldg 3 has been installed and connected to existing ductwork and is operational.

PROJECT SCOPE

Roofing carve-out - Bldgs. 1, 3, 4 & 9 and their associated rooftop mechanical equipment

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$3,461,421		\$3,461,421
Direct Purchase	\$556,059	\$457,769	\$98,290
Construction Mgmt	\$320,040	\$320,040	\$0
Contingency	\$199,880		\$199,880
Consultants	\$6,000		\$6,000
Project Total:	\$4,543,400	\$777,809	\$3,765,591

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE																																																
CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Deerfield Beach Middle School



Address: 701 SE 6 AVENUE, DEERFIELD BEACH 33441
 Location Num: 0911
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$11,787,470
 Total Facilities Budget (Sum of Projects): \$11,381,001

PRIMARY RENOVATIONS P.002778-HVC Deerfield Beach MS - SMART Bldg 3 (Media Center) HVAC ductwork replacement

CURRENT PHASE

RISK LEVEL

5A-Construction

No Risk

PROJECT UPDATE

-9/6/23: Received proposal for replacement of ductwork from CSMP mechanical contractor. -9/8/23: ACM abatement was completed by District abatement contractor. -9/14/23: NTP package submitted and the NTP was subsequently issued on 10/3/23.

PROJECT SCOPE

Replacement of the HVAC ductwork in Bldg 3 Media Center.

BUDGET

	Current Budget	Actuals		Remaining Budget
Construction	\$204,000			\$204,000
Project Total:	\$204,000			\$204,000

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Deerfield Beach Middle School



Address: 701 SE 6 AVENUE, DEERFIELD BEACH 33441
 Location Num: 0911
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$11,787,470
 Total Facilities Budget (Sum of Projects): \$11,381,001

PRIMARY RENOVATIONS P.002849 Deerfield Beach MS - Roofing Bldg 8, 85 & Covered Walkway - SMART Program

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

The roofing for Bldgs 8 and 85 have been completed and finalized. The covered walkways have also been completed, but are pending the final inspection, which should be completed in October.

PROJECT SCOPE

-Roofing carve-out - Bldgs. 8, 85 & walkways and their associated roof top mechanical equipment -NTP issued 5/25/22.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$1,155,000	\$883,567	\$271,433
Construction Mgmt	\$95,000	\$95,000	\$0
Contingency	\$160,000		\$160,000
Consultants	\$25,000		\$25,000
Project Total:	\$1,435,000	\$978,567	\$456,433

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Deerfield Beach Middle School



Address: 701 SE 6 AVENUE, DEERFIELD BEACH 33441
 Location Num: 0911
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$11,787,470
 Total Facilities Budget (Sum of Projects): \$11,381,001

PRIMARY RENOVATIONS P.002861 Deerfield Beach MS - Roofing Building 2, 5, 6, 7 -SMART Program

CURRENT PHASE

7-Final Completion

RISK LEVEL

No Risk

PROJECT UPDATE

The 110B was approved by the Building Dept on 5/30/23 and signed by the Superintendent on 6/23/23. The 209 was signed by the Building Dept. on 7/5/23. This project can now be transferred to the Closeout Team.

PROJECT SCOPE

Roofing carve-out - Bldgs. 2, 5, 6 & 7 and their associated roof top mechanical equipment

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$1,766,625	\$1,616,622	\$150,003
Direct Purchase	\$772,530	\$772,530	\$0
Construction Mgmt	\$372,000	\$372,000	\$0
Contingency	\$173,446		\$173,446
Consultants	\$8,000		\$8,000
Project Total:	\$3,092,601	\$2,761,152	\$331,449

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Broadcasting equipment, Student desks, Armless chairs, Tabletop, Teachers' Document Camera desk, Collision tables for STEM LAB Room, Furniture, MakerBot 3D Printers, Window wraps, Presser kits, Washer & dryer, Document Camera

BUDGET

\$100,000

IN PROGRESS

MUSIC

✓ **SCOPE**

COMPLETE 53 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 357 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Deerfield Park Elementary School



Address: 650 SW 3 AVENUE, DEERFIELD BEACH 33441
 Location Num: 0391
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$6,582,474
 Total Facilities Budget (Sum of Projects): \$6,224,840

PRIMARY RENOVATIONS P.002036 Deerfield Park ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

FA (fire alarm) shop drawings approved; Conduit installation 90% complete. Contractor to finish conduit installation and begin wiring and device installation the week of October 9th.

PROJECT SCOPE

Re-roofing Buildings 1, 2, 3, 4, 5, 6, 7, and 8. HVAC Buildings 1, 2, 3, 4, 5, 6, 7, and 8. Fire Alarm improvements: campus wide.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$441,352	\$346,241	\$95,111
Construction	\$4,250,723	\$2,482,397	\$1,768,326
Direct Purchase	\$496,825	\$496,825	\$0
Construction Mgmt	\$684,732	\$684,732	\$0
Contingency	\$329,208		\$329,208
Consultants	\$11,000	\$7,974	\$3,026
Utilities	\$11,000		\$11,000
Project Total:	\$6,224,840	\$4,018,169	\$2,206,671

FLAG: SCHEDULE, Reason:Errors and Omissions/Owner Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Digital Marquee, Morning Show Equipment, Promethean Boards, Chairs, (1) Chairs
 Lenovo 300e-2nd Gen; (11) Lenovo HDMI to HDMI Cable

BUDGET

\$100,000

IN PROGRESS

MUSIC

SCOPE

COMPLETE 326 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 460 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Park Ridge Elementary School



Address: 5200 NE 9 AVENUE, DEERFIELD BEACH 33064
 Location Num: 1951
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$4,924,515
 Total Facilities Budget (Sum of Projects): \$4,463,697

PRIMARY RENOVATIONS P.001844 Park Ridge ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

The Contractor this period failed Fire Alarm function test inspections. These will be re-called until passed. The Project although delayed is nearly complete and the remaining balance of work is projected to be completed prior to Thanksgiving break.

PROJECT SCOPE

Exterior Painting: Buildings 5 Fire Alarm Replacement: Campus-wide Mechanical Improvements: Buildings 1, 2, 3 & 75 Media Center & ADA Restrooms Renovation: Building 1 Re-Roofing: Buildings 1, 2, 3 & 4

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$191,500	\$145,710	\$45,790
Construction	\$3,135,418	\$2,942,095	\$193,323
FF&E and Technology	\$102,108	\$24,182	\$77,926
Direct Purchase	\$534,111	\$436,140	\$97,971
Construction Mgmt	\$370,000	\$370,000	\$0
Contingency	\$122,560		\$122,560
Consultants	\$8,000	\$5,552	\$2,448
Project Total:	\$4,463,697	\$3,923,679	\$540,018

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Window Wraps, Recordex Simplicity Doc Cameras, Lenovo 300e, ThinkPads, EarthWalk Cart, Mini HDMI to VGA Adapters, UltraSlim USB DVD Burner, Promethean Boards, Aiphone and submasters, Laptops, Two-way Radios, Computer Accessories

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 304 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 216 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Quiet Waters Elementary School



Address: 4150 W HILLSBORO BOULEVARD, DEERFIELD BEACH 33442
 Location Num: 3121
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$6,821,796
 Total Facilities Budget (Sum of Projects): \$6,197,001

PRIMARY RENOVATIONS P.001754 Quiet Waters ES - SMART GOB Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

The roofing work continued.

PROJECT SCOPE

Doors and Hardware: Buildings 2, 4, 5, 6 Electrical System Renovation: Buildings 2 HVAC System Replacement: Buildings 2, 3, 4, 5, 6, 8 & 9 Interior Finishes & Improvements: Buildings 2, 4, 5, 6 Interior Millwork/Finishes: Building 2 Media Center Improvements Re-Roofing, Buildings 1, 2, 3, 4, 5, 6, 8, 9, 10 & 11

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$491,524	\$471,044	\$20,480
Construction	\$4,625,596	\$3,322,490	\$1,303,106
FF&E and Technology	\$21,610	\$7,494	\$14,116
Direct Purchase	\$219,065	\$219,065	\$0
Construction Mgmt	\$660,604	\$651,583	\$9,021
Contingency	\$158,602		\$158,602
Consultants	\$20,000	\$1,378	\$18,622
Project Total:	\$6,197,001	\$4,673,054	\$1,523,947

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Picnic tables, electric strike, laptops, document cameras, projectors, Lenovo Printers, Adapters, Computer Accessories, adapters, digital marquee, Printers Promethean Board

BUDGET

\$100,000

IN PROGRESS

MUSIC

SCOPE

COMPLETE 603 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 380 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Tedder Elementary School



Address: 4157 NE 1 TERRACE, DEERFIELD BEACH 33064
 Location Num: 0571
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$4,510,615
 Total Facilities Budget (Sum of Projects): \$4,215,617

PRIMARY RENOVATIONS P.001808 Tedder ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Fire Alarm rough conduit in progress. Building 14 duct heaters reinstall change order in process.

PROJECT SCOPE

Re-Roofing: Buildings 8 & 14 Exterior Paint: Buildings 8, 13, 14, 15, & 19 HVAC/Electrical Improvements: Buildings 13, 14, 15, & 19 Exterior Concrete/CMU/Stucco Repair: Building 16 Main Office-Replace fire alarm panel (asbestos walls)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$345,205	\$322,775	\$22,430
Construction	\$2,656,749	\$2,316,981	\$339,768
Direct Purchase	\$532,815	\$396,783	\$136,032
Construction Mgmt	\$463,718	\$463,718	\$0
Contingency	\$206,130		\$206,130
Consultants	\$6,000	\$72	\$5,928
Utilities	\$5,000		\$5,000
Project Total:	\$4,215,617	\$3,500,329	\$715,288

FLAG: SCHEDULE, Reason:Contractor Delays / Material Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Teacher chairs, benches for common areas, media center furniture, playground upgrades, digital marquee

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **407 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **254 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.