



 **SMART** INVESTMENTS
LEAD TO SMART STUDENTS.



MUNICIPAL REPORT

For The Quarter Ending
September 30, 2023 | FY24 Q1



Established 1915

BROWARD
County Public Schools

PREFACE

We are pleased to present the updated Broward County Public Schools (BCPS) **School Spotlight** editions specifically designed for city administrators, city commissioners, council-representatives and Broward County School Board Members.

The School Spotlight is a quarterly report that details the progress of facilities projects at each of the 232 schools participating in the SMART Bond Program. This “City Edition” of The School Spotlight provides a municipal breakdown of all approved renovation projects, projected costs, School Choice Enhancement Program initiatives and other ongoing or scheduled SMART Program projects.

These easy-to-read School Spotlights allow board members and city officials to better follow the progress of the facilities improvements within specific municipalities. The Spotlights will be updated every quarter to help city officials and school board members share timely information with business groups, community organizations, homeowners’ associations and other key constituents as ongoing SMART Program projects continue to progress.

SMART (**S**afety, **M**usic & **A**rt, **A**thletics, **R**enovation and **T**echnology) is the **\$800 million capital improvement** program to upgrade existing school facilities and to purchase new computer technology, athletic equipment and musical instruments to enhance the learning experience of Broward County students.

McNab Elementary School



Address: 1350 SE 9 AVENUE, POMPANO BEACH 33060
 Location Num: 0841
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$3,625,356
 Total Facilities Budget (Sum of Projects): \$3,210,437

PRIMARY RENOVATIONS P.001964 McNab ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Contract work is 100% complete, pending final Building inspection. The only pending final inspection is the Building Final. The Bldg. Dep. would not pass the Building Final without documentation from the EOR that joist reinforcements (depicted on a generic detail) are not required. This needs to be resolved with the Building Department.

PROJECT SCOPE

-Roofing: Building 1, 2, 3, 4, 5, 6, 7, & 9. NTP was 2/11/19.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$223,598	\$197,189	\$26,409
Construction	\$2,455,886	\$2,364,635	\$91,251
Direct Purchase	\$261,309	\$196,000	\$65,309
Construction Mgmt	\$245,351	\$245,351	\$0
Contingency	\$17,737		\$17,737
Consultants	\$6,556	\$678	\$5,878
Project Total:	\$3,210,437	\$3,003,853	\$206,584

FLAG: SCHEDULE, Reason:Owner Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Playground Upgrades for K-2 & 3-5 Play Areas

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **459 Instruments delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **203 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Northeast High School



Address: 700 NE 56 STREET, OAKLAND PARK 33334
 Location Num: 1241
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$48,194,318
 Total Facilities Budget (Sum of Projects): \$46,784,131

PRIMARY RENOVATIONS P.001684 Northeast HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Completed Scope of work for buildings 3, 6, 12, 15, 17, 85 & 86. Building 1- Fire protection inspections completed, need fire alarm certified before fire protection flow and tamper inspection can be performed and system put on line. Stem labs and restrooms completed. Building 2- Roof replacement at 50% demolition and temporary membrane. all other scope of work complete. Building 4 - Air Handlers 4-1, 4-2 and 4-5 installed with permission to energize pending. AHU 4-3 and 4-4 replacement to begin, Smoke vent replacement pending issuance of constructive change directive. Fire protection at Flow and Tamper switch inspection for fire alarm. Building 5 - Air Handler - solution for ductwork requiring district review. Fire protection at Flow and Tamper switch inspection for fire alarm. Building 7 - Temporary roof membrane installed P.002301 to coordinate installation of the roof top units. Fire protection at Flow and Tamper switch inspection for fire alarm. Fire alarm revised shop drawings approved- final device spacing inspections in progress, panel certification to follow.

PROJECT SCOPE

Renovations Scope Of Work: Re-roofing Buildings #1, 2, 3, 5, 6, 7, 12, 15, 17, 25, 85 & 86. Exterior door & window replacement. Complete fire alarm system replacement. Fire sprinkler upgrades at Buildings 1, 3, 4, 5, 6 and 7. Selective ceiling replacement for fire sprinkler installation. ADA restroom renovations of restrooms 101 & 102, 117 & 119 and Building #3 restrooms 189, 191 and 194. Renovation of Building #1 Life Science S.T.E.M. Labs rooms 142 & 153, 146 Teacher planning. Building #3 Culinary STEM Lab room 194 with associated food service equipment. Building #3 Fabrication STEM Lab. Building #4 Auditorium mechanical, electrical and controls upgrades. Music Building #5 renovations. Electrical work to support new HVAC systems. HVAC SOW: Building 2 chiller replacement, various AHU replacement, Digital Direct Controls & EMS upgrades. Test and Balance.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,608,202	\$1,537,372	\$70,830
Construction	\$19,526,407	\$14,955,109	\$4,571,298
FF&E and Technology	\$762,207	\$482,557	\$279,650
Direct Purchase	\$1,333,886	\$1,165,240	\$168,646
Construction Mgmt	\$1,413,734	\$1,413,734	\$0
Contingency	\$0		\$0
Consultants	\$29,168	\$15,034	\$14,134
Utilities	\$13,227	\$4,526	\$8,701
Project Total:	\$24,686,831	\$19,573,572	\$5,113,259

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Northeast High School



Address: 700 NE 56 STREET, OAKLAND PARK 33334
 Location Num: 1241
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$48,194,318
 Total Facilities Budget (Sum of Projects): \$46,784,131

PRIMARY RENOVATIONS P.002301 Northeast HS - New Addition and Renovations to Building 12 SMART Program

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

1. Building 29- interior/ exterior work completed at final inspections. 2. Building 30 - interior/exterior work completed at final inspections. 3. Building 12 north half -interior finishes. 4. Chiller building work completed. 5. Site work - at final inspections. 6. Demolition work on buildings 8,9,10, 11 and 27 cannot begin until students and faculty are moved into new addition buildings.

PROJECT SCOPE

New 2- story classroom addition, building #29, and 1-story Flex Lab, Building #30, both tilt-up construction with the complete HVAC system. Renovations to Building #7 P.E. Locker Rooms and Building #12 new football locker room, flex and support spaces, ROTC classrooms, office, storage, and support spaces. New building CEP two (2) air-cooled chillers and associated underground piping, pumps, and VFDs. Demolish Buildings 8, 9, 10, 11 & 27. Parking lot modifications.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,028,500	\$998,412	\$30,088
Construction	\$16,300,077	\$10,490,447	\$5,809,630
FF&E and Technology	\$859,001	\$50,134	\$808,867
Direct Purchase	\$2,101,364	\$1,960,061	\$141,303
Construction Mgmt	\$1,631,000	\$1,630,770	\$230
Contingency	\$6,308		\$6,308
Consultants	\$50,000	\$37,999	\$12,001
Utilities	\$12,500	\$2,074	\$10,426
Project Total:	\$21,988,750	\$15,169,897	\$6,818,853

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Northeast High School



Address: 700 NE 56 STREET, OAKLAND PARK 33334
 Location Num: 1241
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$48,194,318
 Total Facilities Budget (Sum of Projects): \$46,784,131

PRIMARY RENOVATIONS P.002301-ELE Northeast HS - SMART Intercom Tie-in Bldg 29/30

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Intercom head work is completed inspections are approved.

PROJECT SCOPE

Provide materials labor and equipment to install new intercom system head to tie buildings 29, 30 and 12 into existing intercom system..

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$108,550	\$108,550	\$0
Project Total:	\$108,550	\$108,550	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Outdoor trash receptacles, science equipment, golf carts, scoring tables, volleyball and football scoreboard, digital marquee, gym scoreboards, electric strikes, standalone door alarms & window wraps, Projectors, Charge Carts

BUDGET

\$100,000

IN PROGRESS

Remaining balance is on hold until the Renovations are complete.

ATHLETICS

✓ COMPLETE

SCOPE

Weight Room - Hiring Contractor

MUSIC

✓ COMPLETE

SCOPE

273 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

637 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Pompano Beach Middle School



Address: 310 NE 6 STREET, POMPANO BEACH 33060
 Location Num: 0021
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$13,364,155
 Total Facilities Budget (Sum of Projects): \$12,946,975

PRIMARY RENOVATIONS P.001721 Pompano Beach MS - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

Contractor is: 1. Finishing fire alarm installation and is testing. 2. Continuing installation of all remaining roofing 3. Modifications to the Boys and Girls Locker Room Restrooms is completing. 4. FA functional testing is in progress 5. T&B is in progress

PROJECT SCOPE

Fire Sprinkler upgrade, Full fire Alarm replacement, Re-Roofing in Buildings 1,2,3,4,5,6,7,10, and all covered walkways. ADA restroom upgrades for Building 1, Media center upgrade, and a full renovation of Building 5.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$991,701	\$970,840	\$20,861
Construction	\$10,004,592	\$9,584,115	\$420,477
FF&E and Technology	\$170,597	\$170,597	\$0
Direct Purchase	\$634,047	\$564,893	\$69,154
Construction Mgmt	\$1,121,039	\$1,043,423	\$77,616
Consultants	\$24,999	\$21,720	\$3,279
Project Total:	\$12,946,975	\$12,355,588	\$591,387

FLAG: BUDGET, Reason: Budget Adjustment SCHEDULE, Reason:Owner Delays/Contractor Delay

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Indoor & outdoor furniture, replacement of science tables, replacement of teacher chairs and principal conference room chairs

BUDGET

\$100,000

TECHNOLOGY

SCOPE

COMPLETE 358 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:** An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:** An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:** A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.