SMART INVESTMENTS LEAD TO SMART STUDENT	s.	<u>SCHOOL SPOTLIGHT</u> QUARTER ENDING DECEMBER 31, 2023
Dave Thomas Education	Center - East	
	Address	180 SW 2ND STREET, POMPANO BEACH 33060
	Location Num:	3651
MA ROMA EXOTOR	Board District:	7
	Board Member:	Nora Rupert
	ADEFP Budget:	\$2,876,494
	Total Facilities Budget (Sum of Projects):	\$2,619,494
PRIMARY RENOVATIONS P.O	001972 Dave Thomas Educational Center, E	ast - SMART Program Renovations
CURRENT PHASE		RISK LEVEL
5B-Construction		No Risk
PROJECT UPDATE		

Project is in Claims.

PROJECT SCOPE

Building Envelope Building 01 roof replacement and exterior painting HVAC improvements Building 01 replace 12 RTU and dedicated outside air units with corresponding ductwork BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$95,765	\$63,829	\$31,936
Construction	\$2,030,251	\$1,106,834	\$923,417
Direct Purchase	\$217,100	\$217,100	\$0
Construction Mgmt	\$254,278	\$254,278	\$0
Consultants	\$22,100		\$22,100
Project Total:	\$2,619,494	\$1,642,041	\$977,453

PHASE Q1	2015 I Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3 Q4	2022 Q1 Q2 Q3 Q4	2023 Q1 Q2 Q3 Q4	2024 Q1 Q2 Q3 Q4	2025 Q1 Q2 Q3 Q4	2026 Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE COMPLETE

DELIVERED

BUDGET \$100,000

Lenovo laptops, Digital marquee, Front office furniture

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH: An issue that can impact the project's budget and/or schedule, a resolution is being determined. MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW: A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

SCHOOL SPOTLIGHT