

Bayview Elementary School



Address: 1175 MIDDLE RIVER DRIVE, FORT LAUDERDALE 33304
 Location Num: 0641
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$2,883,174
 Total Facilities Budget (Sum of Projects): \$2,556,281

PRIMARY RENOVATIONS P.001786 Bayview ES - GOB Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$104,556	\$104,556	\$0
Construction	\$2,155,963	\$2,155,963	\$0
Construction Mgmt	\$295,762	\$295,762	\$0
Project Total:	\$2,556,281	\$2,556,281	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Cafeteria sound system, printers, poster maker, parking stanchions, furniture (tables, chairs for 3rd, 4th & 5th grade), cafeteria projector cage, LCD panel assembly touch screen, AC adapter, 4-cell battery, laptops

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE

759 Instruments Delivered

TECHNOLOGY

COMPLETE

SCOPE

240 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Bennett Elementary School



Address: 1755 NE 14 STREET, FORT LAUDERDALE 33304
 Location Num: 0201
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$2,102,304
 Total Facilities Budget (Sum of Projects): \$1,814,000

PRIMARY RENOVATIONS P.002085 Bennett ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

1-Planning

No Risk

PROJECT UPDATE

This project will be deferred from the SMART Program and will not be reported on in the next Reporting Period. As of 12/31/23, Phase 2 Scope/Design Directions to proceed from the District leadership are pending. AECOM made a site visit with the new Chief Facilities Officer on December 13th. In Dec. 2008 a Castaldi letter was issued for Buildings 1,2,3,4 & 6 to be more economical to replace than to rehabilitate or renovate. The Phase 2 balance of scope requires further evaluation of the remaining buildings and the Development of available options with key stakeholder input.

PROJECT SCOPE

The scope for Phase 2 requires further evaluation of the remaining buildings and the Development of available options with key stakeholder input required. - Building Envelope Improvements (Window, Ext Wall, etc.) at Buildings 9,10,11,12,85. - Fire Alarm, HVAC Improvements, and - Media Center improvements (and no ADA Restrooms)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$198,000	\$110,346	\$87,654
Construction	\$730,666		\$730,666
FF&E and Technology	\$9,700		\$9,700
Construction Mgmt	\$202,806	\$202,806	\$0
Contingency	\$114,596		\$114,596
Consultants	\$10,000	\$7,149	\$2,851
Utilities	\$3,753		\$3,753
Project Total:	\$1,269,521	\$320,301	\$949,220

FLAG: Project completion is forecasted past 10/31/25

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Bennett Elementary School



Address: 1755 NE 14 STREET, FORT LAUDERDALE 33304
Location Num: 0201
Board District: 3
Board Member: Sarah Leonardi
ADEFP Budget: \$2,102,304
Total Facilities Budget (Sum of Projects): \$1,814,000

PRIMARY RENOVATIONS P.002085-RC1 Bennett ES - Roofing Building 7, 9, 10, 11, 12, 85, & Aluminum Walkways - SMART Program

CURRENT PHASE

RISK LEVEL

9-Closed

No Risk

PROJECT UPDATE

This project has met all of its financial commitments. The 110B was executed by the BD 1/13/23. The 209 was executed BD 1/18/2024. The 209 was submitted for superintendent signature on 1/23/24 the General Contractor has been informed of the process. The 209 was fully executed on 02/09/2024. This project phase has changed and final payment request was sent in for approval.

PROJECT SCOPE

Roofs carve-out, Bldgs. 7, 9, 10, 11, 12, 85, & Aluminum Walkways and their associated Mechanical Rooftop units. NTP 6/8/22, SC 10/26/22

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$544,479	\$544,479	\$0
Project Total:	\$544,479	\$544,479	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Golf cart, Office and Classroom furniture, Furniture for reception area and AP office, Desk with reception top, Cube tables, Cabinets, Open front Student desk, Chairs, Tables & Stools, Digital Marquee, Bookcases. Floor Mats, Morning Show Equipment, Indoor Furniture

BUDGET

\$100,000

IN PROGRESS

Morning Show Equipment, Indoor Furniture

MUSIC

SCOPE

COMPLETE

359 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE

116 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Croissant Park Elementary School



Address: 1800 SW 4 AVENUE, FORT LAUDERDALE 33315
 Location Num: 0221
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$6,665,884
 Total Facilities Budget (Sum of Projects): \$6,203,910

PRIMARY RENOVATIONS P.002086 Croissant Park ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

1) Mechanical final passed. Electrical and NFPA 72 are scheduled for the week of March 26th

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.) Fire Alarm Fire Sprinklers HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$337,000	\$277,460	\$59,540
Construction	\$4,632,725	\$4,448,409	\$184,316
Direct Purchase	\$328,371	\$340,951	(\$12,580)
Construction Mgmt	\$806,508	\$806,508	\$0
Contingency	\$88,306		\$88,306
Consultants	\$11,000	\$6,053	\$4,947
Project Total:	\$6,203,910	\$5,879,381	\$324,529

FLAG:

Phase	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
Project Planning																																																
Hire Designer																																																
Project Design																																																
Hire Contractor																																																
Active Construction																																																
Construction Closeout																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Facilities equipment, Blower, Pressure cleaner, Surface cleaner, Vacuums, Digital marquee, Buffer, Furniture, Blinds, Facilities Equipment, Indoor Furniture

BUDGET

\$100,000

IN PROGRESS

Indoor furniture, Facilities Equipment

MUSIC

✓ COMPLETE

SCOPE

324 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

605 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Cypress Elementary School



Address: 851 SW 3 AVENUE, POMPANO BEACH 33060
Location Num: 1781
Board District: 3
Board Member: Sarah Leonardi
ADEFP Budget: \$4,311,689
Total Facilities Budget (Sum of Projects): \$3,752,064

PRIMARY RENOVATIONS P.001412 Cypress ES - SMART Building Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, Media Center improvements, Replace existing classroom unit ventilators (approximately 42) with new unit ventilators, duct and diffusers, etc., Safety / Security Upgrade

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$277,301	\$277,301	\$0
Construction	\$3,211,655	\$3,211,655	\$0
FF&E and Technology	\$11,688	\$11,688	\$0
Construction Mgmt	\$251,420	\$251,420	\$0
Project Total:	\$3,752,064	\$3,752,064	\$0

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Picnic tables, Furniture for student service area, Teacher workroom renovation, Playground PIP, Digital Marquee

BUDGET

\$100,000

MUSIC

✓
COMPLETE

TECHNOLOGY

✓
COMPLETE

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Floranada Elementary School



Address: 5251 NE 14 WAY, FORT LAUDERDALE 33334
Location Num: 0851
Board District: 3
Board Member: Sarah Leonardi
ADEFP Budget: \$3,297,108
Total Facilities Budget (Sum of Projects): \$2,838,840

PRIMARY RENOVATIONS P.002001 Floranada ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

7-Final Completion

No Risk

PROJECT UPDATE

The processes are still in review with scheduler and design TL. The General Contractor has billed for their final invoice pending approval to submit for retainage release. There are no changes to this process for this month. Per conversation with the AECOM Design Manager the CA is approved and to update the data fields to NO for both Approval for Use of Allowances and Supplemental Services. The final decision will be made at the time of the AECNP review as to whether Supplemental Services would be eligible for this DCO. The TIA response from the estimator was submitted and the response is the following: AECOM recommends granting the Contractor an excusable time extension of two hundred ninety-two (292) calendar days to Substantial Completion for impacts to the Project's Critical Path and has determined this is the responsibility of the Owner. Since this is a design TIA it is in the TL court for review. The Time Extension is in the schedulers review. The 110B was executed on 1/13/2023 & the 209 executed 04/11/2023. This process is ongoing the design manager is reviewing the CA request.

PROJECT SCOPE

Roofing Improvements: Building 1 & 2. Install new Mini Split Units and Rooftop Condenser Units on Building 1.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$151,546	\$118,339	\$33,207
Construction	\$2,037,946	\$2,037,946	\$0
Direct Purchase	\$344,803	\$344,803	\$0
Construction Mgmt	\$249,019	\$249,019	\$0
Contingency	\$52,514		\$52,514
Consultants	\$3,012	\$3,012	\$0
Project Total:	\$2,838,840	\$2,753,119	\$85,721

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Interactive projectors and Digital Marquee

BUDGET

\$100,000

MUSIC

SCOPE

✓ COMPLETE 262 Instruments delivered

TECHNOLOGY

SCOPE

✓ COMPLETE 400 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Fort Lauderdale High School



Address: 1600 NE 4 AVENUE, FORT LAUDERDALE 33305
Location Num: 0951
Board District: 3
Board Member: Sarah Leonardi
ADEFP Budget: \$7,061,409
Total Facilities Budget (Sum of Projects): \$3,700,966

PRIMARY RENOVATIONS P.001839 Fort Lauderdale HS - SMART Program Renovation

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Exterior lighting improvements throughout, HVAC Improvements, duct heater, AHU, Control, Windows mount A/C Building 4, Building Envelope Improvements, Re-Roof Buildings 4, 8, 9, & 10

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$202,340	\$202,340	\$0
Construction	\$2,750,554	\$2,750,554	\$0
Direct Purchase	\$325,072	\$325,072	\$0
Construction Mgmt	\$423,000	\$423,000	\$0
Project Total:	\$3,700,966	\$3,700,966	\$0

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Golf carts, digital scoreboard tables, Digital Marquee & outdoor concrete patio tables

BUDGET
\$100,000

ATHLETICS

✓
COMPLETE

MUSIC

✓
COMPLETE

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Harbordale Elementary School



Address: 900 SE 15 STREET, FORT LAUDERDALE 33316
Location Num: 0491
Board District: 3
Board Member: Sarah Leonardi
ADEFP Budget: \$2,407,495
Total Facilities Budget (Sum of Projects): \$2,074,121

PRIMARY RENOVATIONS P.002068 Harbordale ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

1. Procurement of heaters for building 11.

PROJECT SCOPE

Scope of Work: 1) Re-Roofing: Buildings 05, 07, 09, 11, 13, 14, 15 & 16. 2) HVAC Improvements: Buildings 05, 10, 11, 13 & 16. 3) Electrical Work related to HVAC & Roofing Work. 4) Plumbing Work related to HVAC and Roofing work.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$125,500	\$104,411	\$21,089
Construction	\$1,704,650	\$1,611,772	\$92,878
Construction Mgmt	\$198,400	\$185,526	\$12,874
Contingency	\$40,571		\$40,571
Consultants	\$5,000	\$4,509	\$491
Project Total:	\$2,074,121	\$1,906,218	\$167,903

FLAG:

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

iPads, iPad cases, iPad cart, Recordex, laptops, EarthWalk carts, pre-existing Printers
laptop cart cables, stage curtains, digital marquee, ThinkCenters, Printer

BUDGET

\$100,000

IN PROGRESS

MUSIC

SCOPE

108 Instruments delivered

TECHNOLOGY

SCOPE

182 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

James S. Rickards Middle School



Address: 6000 NE 9 AVENUE, OAKLAND PARK 33334
Location Num: 2121
Board District: 3
Board Member: Sarah Leonardi
ADEFP Budget: \$82,559,830
Total Facilities Budget (Sum of Projects): \$10,402,487

PRIMARY RENOVATIONS P.001743 James S. Rickards MS - SMART GOB Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Electrical Improvements, Fire Alarm, Fire Sprinklers, HVAC Improvements, Media Center improvements, Safety / Security Upgrade

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$633,844	\$633,844	\$0
Construction	\$5,731,286	\$5,731,286	\$0
FF&E and Technology	\$11,511	\$11,511	\$0
Direct Purchase	\$1,312,692	\$1,312,692	\$0
Construction Mgmt	\$1,291,295	\$1,291,295	\$0
Contingency	\$1,409,063		\$1,409,063
Consultants	\$12,796	\$12,796	\$0
Project Total:	\$10,402,487	\$8,993,424	\$1,409,063

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Floor mats, outdoor metal bleachers, flat screen TVs, clay extruder, two-way radios, indoor furniture, projectors, dehumidifier, Laptops, tables for teacher's lounge, chairs, laminator, electric strike for the SPE & digital marquee, TVs, Portable Sound System, Two-way Radios

BUDGET

\$100,000

TECHNOLOGY

✓
COMPLETE

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Lloyd Estates Elementary School



Address: 750 NW 41 STREET, OAKLAND PARK 33309
Location Num: 1091
Board District: 3
Board Member: Sarah Leonardi
ADEFP Budget: \$6,737,034
Total Facilities Budget (Sum of Projects): \$6,408,047

PRIMARY RENOVATIONS P.001824 Lloyd Estates ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction

PROJECT UPDATE

1. A/E completed drawings for the structural support of RTUs 1-1&2 for Building 1 and submitted them to the Building Department. The drawings were returned to R&R, and the architect is preparing to resubmit them. 2. No activity as the contractor has pulled off of the project waiting for structural support for RTUs 1-1&2 for Building 1

PROJECT SCOPE

Re-Roofing: Buildings 01, 03, 04, 05, 06 & 75. Media Center Renovation Building 01. Group Restrooms ADA Renovations Building 01. Fire Protection Bldg 01. Fire Alarm System Replacement: Buildings 01, 02, 03, 04, 05, 06, 08 & 75. HVAC Unit Replacement Buildings 01, 02 & 05.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$220,283	\$207,002	\$13,281
Construction	\$4,691,824	\$3,522,518	\$1,169,306
Direct Purchase	\$830,248	\$759,985	\$70,263
Construction Mgmt	\$458,567	\$458,567	\$0
Contingency	\$196,125		\$196,125
Consultants	\$7,000	\$4,299	\$2,701
Utilities	\$4,000		\$4,000
Project Total:	\$6,408,047	\$4,952,371	\$1,455,676

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Two-way radios, poster maker, LCD projectors, digital cameras & (12) Recorderx

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 390 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE 253 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

McNab Elementary School



Address: 1350 SE 9 AVENUE, POMPANO BEACH 33060
Location Num: 0841
Board District: 3
Board Member: Sarah Leonardi
ADEFP Budget: \$3,625,356
Total Facilities Budget (Sum of Projects): \$3,210,437

PRIMARY RENOVATIONS P.001964 McNab ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

-Contract work is 100% complete. -3/28/24: The Building Final passed inspection. -4/1/24: The 110B was prepared and submitted to the AE for signature.

PROJECT SCOPE

-Roofing: Building 1, 2, 3, 4, 5, 6, 7, & 9. NTP was 2/11/19.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$223,598	\$197,189	\$26,409
Construction	\$2,455,886	\$2,364,635	\$91,251
Direct Purchase	\$261,309	\$196,000	\$65,309
Construction Mgmt	\$245,351	\$245,351	\$0
Contingency	\$17,737		\$17,737
Consultants	\$6,556	\$678	\$5,878
Project Total:	\$3,210,437	\$3,003,853	\$206,584

FLAG: SCHEDULE, Reason: Owner Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Playground Upgrades for K-2 & 3-5 Play Areas

BUDGET

\$100,000

MUSIC

SCOPE

459 Instruments delivered

TECHNOLOGY

SCOPE

203 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Meadowbrook Elementary School



Address: 2300 SW 46 AVENUE, FORT LAUDERDALE 33317
Location Num: 0761
Board District: 3
Board Member: Sarah Leonardi
ADEFP Budget: \$1,265,357
Total Facilities Budget (Sum of Projects): \$893,500

PRIMARY RENOVATIONS P.002083 Meadowbrook ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

7-Final Completion

No Risk

PROJECT UPDATE

The 209 executed by the building department pending PCO-5 review to submit for superintendent execution. This project is pending 2 change orders that are in scheduler review. PCO-08 for ASA #1 with Building #3 scope change, and LOR Services request. The 110B was exec 6/15/2023

PROJECT SCOPE

Test & Balance: Buildings 3, 6, 7, 8. & 78 Exterior Lighting: Building 6, 7, 8, 12, 13, 16, & 78 Selective Demolition: Building 1 & 6 Exterior Windows: Building 3 & 6

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$136,000	\$95,411	\$40,589
Construction	\$500,448	\$360,349	\$140,099
Direct Purchase	\$16,699	\$16,699	\$0
Construction Mgmt	\$130,605	\$119,417	\$11,188
Contingency	\$99,748		\$99,748
Consultants	\$10,000	\$8,277	\$1,723
Project Total:	\$893,500	\$600,153	\$293,347

FLAG:

Phase	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
Project Planning																																																
Hire Designer																																																
Project Design																																																
Hire Contractor																																																
Active Construction																																																
Construction Closeout																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Meadowbrook Elementary School



Address: 2300 SW 46 AVENUE, FORT LAUDERDALE 33317
 Location Num: 0761
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$1,265,357
 Total Facilities Budget (Sum of Projects): \$893,500

PRIMARY RENOVATIONS P.002083-ELE Meadowbrook ES - Installation of Switchgear

CURRENT PHASE

RISK LEVEL

5A-Construction

No Risk

PROJECT UPDATE

Switchgear reconfiguration drawings have been approved by the building department, coordination of work on-going.

PROJECT SCOPE

Replacement of existing switchgear.

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Electric Strike at the SPE, Indoor Furniture, Projectors, HD Cameras, Laptops, ThinkPad adapters, and Digital Marquee, Classroom Carpets, Document Camera, Computer Accessories, Projector

BUDGET

\$100,000

MUSIC

✓
COMPLETE

SCOPE

307 Instruments delivered

TECHNOLOGY

✓
COMPLETE

SCOPE

472 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

New River Middle School



Address: 3100 RIVERLAND ROAD, FORT LAUDERDALE 33312
 Location Num: 0881
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$4,836,587
 Total Facilities Budget (Sum of Projects): \$4,324,600

PRIMARY RENOVATIONS P.001710 New River MS - SMART GOB Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

1. All project scopes of work are complete except the air handler replacement. No work is planned for the air handler replacement as it is being removed from the project scope. The A/E defaults on its contract and refuses to prepare an ASI and the 1770 substantial completion forms.

PROJECT SCOPE

Re-roofing: Buildings 1 and 2 (re-roofing and partial deck repair/replacement.) Exterior Painting: Building 1 & 3 HVAC and Electric Improvements: Buildings 1 (Replace mini-split AC, water source heat pumps, rooftop condenser units, and testing and balancing), 2 (Replace eight water source heat pumps), and 3 (Replace 12 water source heat pumps, condensate piping, and Testing and balancing).

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$294,180	\$272,543	\$21,637
Construction	\$3,139,344	\$1,736,904	\$1,402,440
Direct Purchase	\$259,567	\$259,567	\$0
Construction Mgmt	\$450,958	\$430,130	\$20,828
Contingency	\$161,551		\$161,551
Consultants	\$14,000		\$14,000
Utilities	\$5,000		\$5,000
Project Total:	\$4,324,600	\$2,699,144	\$1,625,456

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Projectors for the auditorium, digital video board, camcorder, digital marquee, Laptops, EarthWalk carts, Cart Wiring, EarthWalk Carts, Desktops & External hard drive

BUDGET

\$100,000

MUSIC

SCOPE

76 Instruments Delivered

TECHNOLOGY

SCOPE

593 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

North Andrews Gardens Elementary School



Address: 345 NE 56 STREET, OAKLAND PARK 33334
Location Num: 0521
Board District: 3
Board Member: Sarah Leonardi
ADEFP Budget: \$2,746,834
Total Facilities Budget (Sum of Projects): \$7,578,546

PRIMARY RENOVATIONS P.001890 North Andrews Gardens ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

- Existing issue with south side of school new fire sprinkler main has been repaired. - East side of school new fire sprinkler main has been installed and driveway paved. - Chiller is installed and working on programming. electrical and mechanical inspections passed. - AHU 2-3 (air handler unit) is installed and working on controls. Permission to energize passed. Chilled waterline insulation complete. - AHU 4-1 is installed and working on controls. Permission to energize passed.

PROJECT SCOPE

Re-roofing: Buildings 1 through 7 Aluminum Covered Walkway Repairs Exterior Doors Replacement: Building 4 Exterior Paint: Buildings 5 & 6 Fire Sprinklers: Buildings 2, & 3 HVAC Improvements: Buildings 2, 4, 7 & 8 Test & Balance: Buildings 1, 2, 3, 4, 5, & 6

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$260,017	\$232,522	\$27,495
Construction	\$5,471,817	\$4,549,420	\$922,397
Direct Purchase	\$920,917	\$601,677	\$319,240
Construction Mgmt	\$607,516	\$607,516	\$0
Contingency	\$292,971		\$292,971
Consultants	\$20,308	\$13,753	\$6,555
Utilities	\$5,000	\$2,584	\$2,416
Project Total:	\$7,578,546	\$6,007,472	\$1,571,074

FLAG:

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Aiphone submaster, golf cart, Elmo document cameras, ID maker, laptops, ThinkPad's, Think stations, Earthwalk carts, golf cart, executive chairs, projectors, Trash receptacles, Benches, adapters

BUDGET

\$100,000

MUSIC

SCOPE

126 Instruments Delivered

TECHNOLOGY

SCOPE

382 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

North Side Elementary School



Address: 120 NE 11 STREET, FORT LAUDERDALE 33304
Location Num: 0041
Board District: 3
Board Member: Sarah Leonardi
ADEFP Budget: \$3,725,069
Total Facilities Budget (Sum of Projects): \$3,494,214

PRIMARY RENOVATIONS P.001992 North Side ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

-3/6/24: ASI#13 for the proposed skylight detail was submitted to the Building Dept. -3/8/24: RFI#63 for the Bldg 2 mechanical stands was submitted to the AE. -3/14/24: ASI#13 came back from the Building Dept. as Revise & Resubmit. The AE is currently revising this ASI to change from a wooden skylight cap to a steel skylight cap. -3/15/24: District IT provided the GC with the IP address and IP info needed for the VFD controls. -3/19/24: RFI#64 for the Bldg 3 edge metal was submitted to the AE. Roof demo began on Bldg 3. -3/20/24: It was agreed between the GC, AE, and PMOR that the proposed mechanical stands for Bldg 2 be descoped, as there currently is currently no scope for new mechanical equipment; therefore, the stands would be installed in the future when the equipment is replaced. The current status of the roofing construction is listed below: -Bldg 2: Mechanical stands replacement to be descoped. No other roofing work on this building. -Bldg 3: Demo/temp completed. Curb installation in progress. MEP (chilled water lines) demo/installation in progress. -Bldg 7: Not started yet. To be completed subsequent to Bldg 3 and Bldg 8 roofing. -Bldg 8: Demo/temp completed. Existing LWIC to remain. Base sheet/interply completed. White cap installation in progress. Metal work and MEP (goosenecks) in progress.

PROJECT SCOPE

Roofing on Buildings 2, 3, & 8 HVAC improvements in Buildings 1, 3, 8, & 9. New chiller installation.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$303,882	\$263,643	\$40,239
Construction	\$2,864,128	\$1,857,905	\$1,006,223
Direct Purchase	\$21,700		\$21,700
Construction Mgmt	\$297,904	\$297,904	\$0
Consultants	\$6,600	\$4,646	\$1,954
Project Total:	\$3,494,214	\$2,424,098	\$1,070,116

FLAG: BUDGET, Reason: Budget Adjustment SCHEDULE, Reason: Contractor Delays

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Printers, student laptops, Recordex, window blinds, main office furniture, two-way radios, partial office furniture and murals

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 943 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 206 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Northeast High School



Address: 700 NE 56 STREET, OAKLAND PARK 33334
 Location Num: 1241
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$48,194,318
 Total Facilities Budget (Sum of Projects): \$46,945,701

PRIMARY RENOVATIONS P.001684 Northeast HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL
5B-Construction


PROJECT UPDATE

Building 1- Fire alarm certification 95% complete Building 2- Roof replacement at temporary membrane preparation for light weight insulated concrete in progress. Building 4 - AHU 4-3 and 4-4 at Test and balance. Smoke vent replacement delayed until summer break to accommodate the relocation of classes out of building 9 to allow demolition of building by project 2301. Building 5 -mechanical work to be installed following the approved design. Building 7 - Temporary roof membrane installed, light weight insulated concrete preparation under way

PROJECT SCOPE

Renovations Scope Of Work: Re-roofing Buildings #1, 2, 3, 5, 6, 7, 12, 15, 17, 25, 85 & 86. Exterior door & window replacement. Complete fire alarm system replacement. Fire sprinkler upgrades at Buildings 1, 3, 4, 5, 6 and 7. Selective ceiling replacement for fire sprinkler installation. ADA restroom renovations of restrooms 101 & 102, 117 & 119 and Building #3 restrooms 189, 191 and 194. Renovation of Building #1 Life Science S.T.E.M. Labs rooms 142 & 153, 146 Teacher planning. Building #3 Culinary STEM Lab room 194 with associated food service equipment. Building #3 Fabrication STEM Lab. Building #4 Auditorium mechanical, electrical and controls upgrades. Music Building #5 renovations. Electrical work to support new HVAC systems. HVAC SOW: Building 2 chiller replacement, various AHU replacement, Digital Direct Controls & EMS upgrades. Test and Balance.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,607,841	\$1,565,625	\$42,216
Construction	\$19,238,886	\$15,871,864	\$3,367,022
FF&E and Technology	\$762,207	\$523,936	\$238,271
Direct Purchase	\$1,275,538	\$1,165,240	\$110,298
Construction Mgmt	\$1,413,734	\$1,413,734	\$0
Contingency	\$390,442		\$390,442
Consultants	\$49,168	\$20,718	\$28,450
Utilities	\$10,585	\$4,526	\$6,059
Project Total:	\$24,748,401	\$20,565,643	\$4,182,758

FLAG: SCHEDULE, Reason: E&O / Owner Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Northeast High School



Address: 700 NE 56 STREET, OAKLAND PARK 33334
Location Num: 1241
Board District: 3
Board Member: Sarah Leonardi
ADEFP Budget: \$48,194,318
Total Facilities Budget (Sum of Projects): \$46,945,701

PRIMARY RENOVATIONS P.002301 Northeast HS - New Addition and Renovations to Building 12 SMART Program

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Building 12 occupancy being allowed by the AHJ Destructive asbestos testing for buildings 8, 9, 10 and 11 to begin April 1, 2024. Building 27 demolition to take place week of 4/1/24
Building 7 RTU installed at permission to energize inspection.

PROJECT SCOPE

New 2- story classroom addition, building #29, and 1-story Flex Lab, Building #30, both tilt-up construction with the complete HVAC system. Renovations to Building #7 P.E. Locker Rooms and Building #12 new football locker room, flex and support spaces, ROTC classrooms, office, storage, and support spaces. New building CEP two (2) air-cooled chillers and associated underground piping, pumps, and VFDs. Demolish Buildings 8, 9, 10, 11 & 27. Parking lot modifications.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,028,050	\$998,412	\$29,638
Construction	\$16,259,984	\$15,335,499	\$924,485
FF&E and Technology	\$858,306	\$853,303	\$5,003
Direct Purchase	\$2,060,599	\$2,060,599	\$0
Construction Mgmt	\$1,630,770	\$1,630,770	\$0
Contingency	\$199,703		\$199,703
Consultants	\$49,264	\$49,264	\$0
Utilities	\$2,074	\$2,074	\$0
Project Total:	\$22,088,750	\$20,929,921	\$1,158,829

FLAG: SCHEDULE, Reason: Owner Delays / Contractor Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Northeast High School



Address: 700 NE 56 STREET, OAKLAND PARK 33334
Location Num: 1241
Board District: 3
Board Member: Sarah Leonardi
ADEFP Budget: \$48,194,318
Total Facilities Budget (Sum of Projects): \$46,945,701

PRIMARY RENOVATIONS P.002301-ELE Northeast HS - SMART Intercom Tie-in Bldg 29/30

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Provide materials labor and equipment to install new intercom system head to tie buildings 29, 30 and 12 into existing intercom system..

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$108,550	\$108,550	\$0
Project Total:	\$108,550	\$108,550	\$0

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Outdoor trash receptacles, science equipment, golf carts, scoring tables, volleyball and football scoreboard, digital marquee, gym scoreboards, electric strikes, standalone door alarms & window wraps, Projectors, Charge Carts

BUDGET

\$100,000

IN PROGRESS

Remaining balance is on hold until the Renovations are complete.

ATHLETICS

✓ COMPLETE

MUSIC

✓ COMPLETE

TECHNOLOGY

✓ COMPLETE

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Oakland Park Elementary School



Address: 936 NE 33 STREET, OAKLAND PARK 33334
 Location Num: 0031
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$6,178,649
 Total Facilities Budget (Sum of Projects): \$5,762,330

PRIMARY RENOVATIONS P.001895 Oakland Park ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Architect Supplemental Instructions (ASI) has been approved by the building department for the main distribution panel in building 11. General Contractor has ordered the switch for the panel. GC is currently still working on commissioning all mechanical devices that were on the deficiency list.

PROJECT SCOPE

Roof Replacement: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11 & 13. Replacement of Exterior Lighting: Campus-wide Roofing tile in selected areas Electrical Upgrades: Campus-wide (including the replacement of Switchgear and Distribution Panels and AHU's) RTU replacement at building

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$240,000	\$212,063	\$27,937
Construction	\$3,750,683	\$3,731,669	\$19,014
FF&E and Technology	\$4,669	\$4,669	\$0
Direct Purchase	\$835,539	\$835,539	\$0
Construction Mgmt	\$633,856	\$633,856	\$0
Contingency	\$287,583		\$287,583
Consultants	\$10,000	\$4,464	\$5,536
Project Total:	\$5,762,330	\$5,422,260	\$340,070

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Playground upgrades; replacing the sand with PIP, Murals, Carpet replacement for the media center

BUDGET

\$100,000

MUSIC

SCOPE

1,655 Instruments Delivered

TECHNOLOGY

SCOPE

259 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Pine Ridge Education Center



Address: 1251 SW 42ND AVENUE, FORT LAUDERDALE 33317
Location Num: 0653
Board District: 3
Board Member: Sarah Leonardi
ADEFP Budget: \$221,343
Total Facilities Budget (Sum of Projects): \$52,343

PRIMARY RENOVATIONS P.002121 Pine Ridge Education Center - SMART HVAC Improvements

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$44,343	\$44,343	\$0
Construction Mgmt	\$8,000	\$8,000	\$0
Project Total:	\$52,343	\$52,343	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
PROJECT PLANNING																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Projectors, two-way radios, student desks, teacher planning room upgrade, laptops for the computer lab & TV Studio equipment, TV monitors and installation

BUDGET

\$100,000

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Riverland Elementary School



Address: 2600 SW 11 COURT, FORT LAUDERDALE 33312
 Location Num: 0151
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$4,373,082
 Total Facilities Budget (Sum of Projects): \$4,057,192

PRIMARY RENOVATIONS P.001987 Riverland ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL
6-Substantial Completion

No Risk

PROJECT UPDATE

The 110B was executed on 12/08/2023. Inspections for this project still pending as well as RFI's was sent to the Architect for their review and are now in the GC court. Pending the results of these request to process the certificate of final inspection. There are no pending commitments at this time. The phase of this project will remain the same.

PROJECT SCOPE

1. Air Side Duct Work & Ancillary Equipment: 2. HVAC Equipment Replacement: 3. Reroofing and capping: Buildings 1, 3, 4, 5, & 6-100% complete

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$208,810	\$182,662	\$26,148
Construction	\$2,840,509	\$2,746,036	\$94,473
Direct Purchase	\$507,212	\$507,189	\$23
Construction Mgmt	\$341,624	\$341,624	\$0
Contingency	\$152,823		\$152,823
Consultants	\$6,214		\$6,214
Project Total:	\$4,057,192	\$3,777,511	\$279,681

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Media center furniture (corner units, single seats, armless chairs, ottomans, 2 seater benches, round tables, rectangular tables, quad tables, custom bookcases & desk with book drop), teacher chairs, Aiphone at main entrance and submaster, digital marquee, Stem cameras, SDHC Cards

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 1,216 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 305 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Seagull Alternative High School



Address: 425 SW 28TH STREET, FORT LAUDERDALE 33315
 Location Num: 0601
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$2,731,082
 Total Facilities Budget (Sum of Projects): \$2,455,082

PRIMARY RENOVATIONS P.001951 Seagull Alternative HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

White cap installation and metal work are in progress 99% complete. Downspouts connection to catch basin is going.

PROJECT SCOPE

Building Envelope Roofing Improvements: Buildings 1, 2 & 3. Wall Painting: Building 1 ADA Restroom Renovations: Building 1 Media Center Renovations: Building 1 including new flooring Fire Alarm improvements: Campus-wide Bldgs.1, 2, 3, 4 & Portables HVAC AHU Renovation in the Cafeteria HVAC Test & Balance: Building 1

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$147,963	\$143,017	\$4,946
Construction	\$1,926,536	\$1,464,506	\$462,030
FF&E and Technology	\$25,000	\$10,155	\$14,845
Direct Purchase	\$33,866		\$33,866
Construction Mgmt	\$206,479	\$206,479	\$0
Contingency	\$100,238		\$100,238
Consultants	\$15,000	\$12,922	\$2,078
Project Total:	\$2,455,082	\$1,837,079	\$618,003

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Printers, laptops, two-way radios, chairs & playground upgrades

BUDGET

\$100,000

IN PROGRESS

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Sheridan Technical High School



Address: 3775 SW 16TH STREET, FORT LAUDERDALE 33312
 Location Num: 1051-1
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$2,210,000
 Total Facilities Budget (Sum of Projects): \$5,944,000

PRIMARY RENOVATIONS P.002128 Sheridan Technical HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

The current approved roofing sub-permit is tied to the existing main GOB permit. There is additional GOB work related to that permit that is non-roof related. Therefore, we are in the process of transferring the "below-roof" work (controls, duct installation, etc.) to a CSMP mechanical contractor. This is being done in order to close the permit once the roofing work has been completed. The current construction is listed below: Bldg 1 Upper Roof: Demo/Temp Roof completed. Metal work ongoing. Bldg 1 Lower Roof: Demo/Temp Roof completed. Metal work ongoing. Bldg 2: Demo/Temp Roof completed. Additional construction is on hold pending approval of the rooftop fan submittals. These will be submitted in April 2024.

PROJECT SCOPE

-Roofs carve-out, Bldgs. 1 & 2 and their associated Mechanical Rooftop units. -Bldg. 1 is a Hurricane Shelter and must be approached with caution. -This is a D/B/B project. The AE is Laura Perez and Associates. -The building permit was issued on 6/2/23.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$245,000	\$198,399	\$46,601
Construction	\$3,407,957	\$370,429	\$3,037,528
Direct Purchase	\$560,989		\$560,989
Construction Mgmt	\$604,650	\$604,650	\$0
Contingency	\$1,120,404		\$1,120,404
Consultants	\$5,000	\$270	\$4,730
Project Total:	\$5,944,000	\$1,173,748	\$4,770,252

FLAG:

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

(115) ThinkPad L390, (115) ThinkPad & 15.6-inch Backpacks

BUDGET

\$100,000

IN PROGRESS

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Stephen Foster Elementary School



Address: 3471 SW 22nd St, Fort Lauderdale, FL 33312
Location Num: 0921
Board District: 3
Board Member: Sarah Leonardi
ADEFP Budget: \$5,797,943
Total Facilities Budget (Sum of Projects): \$5,517,496

PRIMARY RENOVATIONS P.002067 Stephen Foster ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion

No Risk

PROJECT UPDATE

This phase will not change at this time. The 110B was executed by the building department on 12/19/2023. Pending the fire alarm system inspection the entire building passed inspection. Pending PCO16 the certificate of final inspection was signed and sealed by the Architect waiting final entire project inspection to submit to building department for execution.

PROJECT SCOPE

- Aluminum covered walkway replacement - Fire alarm system upgrades (campus-wide) - Re-roofing Buildings 1,2,3,4,5,6,7,8,9,11,12,13 - HVAC renovations: 4 RTUs, 16 Unit Ventilators, 6 Air Handler Units, 1 Mini-Split, 2 condensing units, 1 kitchen exhaust fan, 1 Make Up Air unit, and roof equipment tie-downs. - Test & Balance - Media Center Interior Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$239,000	\$182,420	\$56,580
Construction	\$3,857,006	\$3,824,077	\$32,929
FF&E and Technology	\$28,669	\$28,669	\$0
Direct Purchase	\$655,214	\$655,167	\$47
Construction Mgmt	\$559,500	\$559,500	\$0
Contingency	\$173,107		\$173,107
Consultants	\$5,000	\$3,905	\$1,095
Project Total:	\$5,517,496	\$5,253,738	\$263,758

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Promethean boards, tables, walk lines painting, window wraps, cafeteria tables, stool tables, laptops, cafeteria painting, cafeteria window wraps, painting (teacher's lounge, bathrooms & (4) doors), conference chairs & stage curtains, Carpet replacement in FISH 169, Chairs, Indoor-outdoor floor Seats

BUDGET

\$100,000

MUSIC

✓ COMPLETE

SCOPE

398 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE

57 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Stranahan High School



Address: 1800 SW 5 PLACE, FORT LAUDERDALE 33312
 Location Num: 0211
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$47,183,091
 Total Facilities Budget (Sum of Projects): \$28,633,275

PRIMARY RENOVATIONS P.001683 Stranahan HS - SMART GOB Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

-The Board terminated the CMAR on 8/8/23. The remaining work will be completed by a CSMP contractor under P.001683-RC1 once funding is made available. -12/19/23: District Legal requested Capital to reduce the former CMAR's PO by \$1,945,237.60 as an undisputed amount that could be returned to the Owner. This provided the funding to complete the project with the new GC. The Building Dept. is currently processing the Change of Contractor forms for the four roofing permits from the former CMAR to the new GC. Once this is completed, Procurement will issue the NTP to the new GC.

PROJECT SCOPE

-NTP: 8/31/18, SC: 1/15/21 -Roofing Replacement for Buildings 1, 2, 3, 4, 8, 9, 10, 11, 13, 14, 17,18, 20, 21, and 22. -Air Handler Replacements in Buildings 1, 2, 4, 5, 6, 7, 9, 10, 13, 14, 17, and 21. -Fire Alarm Complete Replacement of Campus. -Electrical Improvements to the main Switch Doghouses on-site. -Media Center (MC) and STEM lab improvements in Buildings 4, 6, 20, and 23. -Fire Sprinkler additions to Buildings 1, 2, and 9.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,450,067	\$1,437,319	\$12,748
Construction	\$20,409,643	\$16,553,531	\$3,856,112
FF&E and Technology	\$385,172	\$375,825	\$9,347
Direct Purchase	\$2,680,016	\$2,649,041	\$30,975
Construction Mgmt	\$1,765,061	\$1,765,061	\$0
Contingency	\$313,485		\$313,485
Consultants	\$69,764	\$59,135	\$10,629
Misc Construction	\$15,508	\$15,508	\$0
Utilities	\$7,519		\$7,519
Project Total:	\$27,096,235	\$22,855,420	\$4,240,815

FLAG:

Phase	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
Project Planning																																																
Hire Designer																																																
Project Design																																																
Hire Contractor																																																
Active Construction																																																
Construction Closeout																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Stranahan High School



Address: 1800 SW 5 PLACE, FORT LAUDERDALE 33312
 Location Num: 0211
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$47,183,091
 Total Facilities Budget (Sum of Projects): \$28,633,275

PRIMARY RENOVATIONS P.001683-HVC Stranahan HS - SMART Replace AC Units Room 101B and 101C

CURRENT PHASE

RISK LEVEL

9-Closed

No Risk

PROJECT UPDATE

PROJECT SCOPE

HVAC Improvements to replace AC units Rooms 101B and 101C

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$37,040	\$37,040	\$0
Project Total:	\$37,040	\$37,040	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Stranahan High School



Address: 1800 SW 5 PLACE, FORT LAUDERDALE 33312
 Location Num: 0211
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$47,183,091
 Total Facilities Budget (Sum of Projects): \$28,633,275

PRIMARY RENOVATIONS P.001683-RC1 Stranahan HS - SMART Roofing Bldgs 2A, 2B, 2C, 8 & 9

CURRENT PHASE

RISK LEVEL
5B-Construction

No Risk

PROJECT UPDATE

Below is the current construction status: -Bldg 2A: Demo/temp completed. -Bldg 2B: Demo/temp completed. -Bldg 2C: Demo/temp completed. -Bldg 4 (Counter flashings, downspouts, & Drainage only): Not started. Drainage materials have been ordered. -Bldg 6 (Kiln Room only): Demo completed for former Kiln Room completed. New slab poured. Former Kiln Room door abandonment completed. Demo of replacement Kiln Room/former storage room completed. Duct work installation for new Kiln Room in progress. -Bldg 8: Demo/Temp completed. -Bldg 9: Demo/Temp completed. -Bldg 13 (Gutter/Downspouts only): Not started. -Bldg 14 (Gutter/Downspouts only): Not started.

PROJECT SCOPE

Reroofing Bldgs 2A, 2B, 2C, 8, & 9; Demo/Construction of Bldg 6 Kiln Room; and Installation of the Bldg 4 exfiltration system. The Board terminated the former CMAR on 8/8/23 (P.001683). A new CSMP GC has been selected to complete the work.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$1,371,939		\$1,371,939
Contingency	\$128,061		\$128,061
Project Total:	\$1,500,000		\$1,500,000

FLAG:

PHASE	2015			2016			2017			2018			2019			2020			2021			2022			2023			2024			2025			2026		
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
HIRE CONTRACTOR																																				
ACTIVE CONSTRUCTION																																				
CONSTRUCTION CLOSEOUT																																				

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

50" TVs, outdoor picnic benches with umbrellas, projectors, document cameras, picnic tables, printers, scientific calculators, student laptops, column wraps, digital marquee, PA system, office furniture, Sisco STAR system IS machine, Laptops, High back black mock leather chairs, boat shaped conference tables, and slab table base, Indoor Furniture, Microphones

BUDGET

\$100,000

IN PROGRESS

Indoor Furniture, Microphones

ATHLETICS

 ✓
COMPLETE

SCOPE

Track , Weight Room

MUSIC

 ✓
COMPLETE

SCOPE

271 Instruments Delivered

TECHNOLOGY

 ✓
COMPLETE

SCOPE

723 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Sunrise Middle School



Address: 1750 NE 14 STREET, FORT LAUDERDALE 33304
Location Num: 0251
Board District: 3
Board Member: Sarah Leonardi
ADEFP Budget: \$7,173,049
Total Facilities Budget (Sum of Projects): \$6,656,050

PRIMARY RENOVATIONS P.001819 Sunrise MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion

No Risk

PROJECT UPDATE

This project phase will change at this time. All inspections are completed but the project will not move forward for the moment. The TIA is in scheduler review. The Certificate of Final Inspection (209) was sent to the A/E for sign and stamp. No changes to report at this time. All scope has been completed and the 110B has been fully executed 11/30/2022. Pending the TIA for 58 days that is pending in the Schedulers court. Rejection Letter was sent to FICE for their most recent claim.

PROJECT SCOPE

Re-Roofing and Roof Top Equipment: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 15 & 16 Electrical Improvements: Covered Walkway Lighting, Replace Building Mounted Lighting, Emergency Exit Signs, New Disconnect and Fire Alarm Devices, and New Wiring for new Equipment. Replace exterior Dry Type XFMR: Building 4 HVAC Improvements: Buildings 1 (1-AHU), 1 - Gymnasium (Supply Fans), and 4 (2-AHU), Safety / Security Upgrade

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$217,079	\$215,625	\$1,454
Construction	\$4,492,078	\$4,419,959	\$72,119
Direct Purchase	\$1,012,867	\$1,012,867	\$0
Construction Mgmt	\$761,574	\$761,574	\$0
Contingency	\$162,050		\$162,050
Consultants	\$6,000	\$2,873	\$3,127
Misc Construction	\$4,402	\$4,401	\$1
Project Total:	\$6,656,050	\$6,417,299	\$238,751

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Projectors, two-way radios, cafeteria sound system, outdoor benches, digital marquee, fabric awning at the cafeteria entrance

BUDGET

\$100,000

IN PROGRESS

MUSIC

SCOPE

COMPLETE 56 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 429 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Virginia Shuman Young Elementary School



Address: 101 NE 11 AVENUE, FORT LAUDERDALE 33301
 Location Num: 3321
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$5,049,792
 Total Facilities Budget (Sum of Projects): \$4,663,099

PRIMARY RENOVATIONS P.002000 Virginia Shuman Young ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

ASI-5 approved by the building department. CCD-1 issued. GC to submit potential change order. Submittal for equipment related to ASI-1 revise and resubmit by the EOR. GC needs to address the comments and resubmit. JCI is reviewing the new comments and plan to address issues. Fire Alarm shop drawings scheduled to be sent to building department. Shop drawings returned revise and resubmit.

PROJECT SCOPE

Roofing Improvements: Building 1, 2, 3, 4, 5, 6, 7, and 8. Fire Alarm Replacement: Campus-wide. Mechanical Improvements: Building 1, 3, 4, 5 & 6 (including Air Handling Units, mini-split, fan coils units).

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$179,049	\$155,268	\$23,781
Construction	\$3,496,902	\$2,362,928	\$1,133,974
Direct Purchase	\$363,518	\$353,614	\$9,904
Construction Mgmt	\$385,764	\$385,764	\$0
Contingency	\$195,796		\$195,796
Consultants	\$7,201	\$6,959	\$242
Project Total:	\$4,628,230	\$3,264,533	\$1,363,697

FLAG: SCHEDULE, Reason: Owner Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Virginia Shuman Young Elementary School



Address: 101 NE 11 AVENUE, FORT LAUDERDALE 33301
Location Num: 3321
Board District: 3
Board Member: Sarah Leonardi
ADEFP Budget: \$5,049,792
Total Facilities Budget (Sum of Projects): \$4,663,099

PRIMARY RENOVATIONS P.002841 Virginia Shuman Young ES - SMART 4 Modular Classrooms

CURRENT PHASE

RISK LEVEL

9-Closed

No Risk

PROJECT UPDATE

PROJECT SCOPE

Portables- 4 Modular Classrooms

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$13,369	\$13,369	\$0
Construction	\$6,500	\$6,500	\$0
Construction Mgmt	\$15,000	\$15,000	\$0
Project Total:	\$34,869	\$34,869	\$0

FLAG:

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Replacing Classroom locks with storeroom locks, Water bottle filling stations, Recordex, Rekeying classrooms, Two-way radios, Office chairs, Projector, Media Center Furniture, Cafeteria tables, Promethean Boards

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE

57 Instruments Delivered

TECHNOLOGY

COMPLETE

388 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Westwood Heights Elementary School



Address: 2861 SW 9 STREET, FORT LAUDERDALE 33312
Location Num: 0631
Board District: 3
Board Member: Sarah Leonardi
ADEFP Budget: \$4,520,671
Total Facilities Budget (Sum of Projects): \$3,925,191

PRIMARY RENOVATIONS P.001993 Westwood Heights ES - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Aluminum Covered Walkways: Campus-wide Re-roofing: Building 1, 2, 3, 6, 7, 8, 10, 11, 13 & 14 AHU Replacement: Building 1, 6, 8, 10, 11, & 14 Media Center Renovations ADA Restrooms: Building 2 Exterior Chiller Replacement: Building 5

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$324,183	\$324,183	\$0
Construction	\$3,224,993	\$3,224,993	\$0
FF&E and Technology	\$36,385	\$36,385	\$0
Construction Mgmt	\$335,901	\$335,901	\$0
Consultants	\$3,729	\$3,729	\$0
Project Total:	\$3,925,191	\$3,925,191	\$0

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Book room upgrade, projectors, science lab technology, media center projector, cafeteria upgrades, office furniture, digital marquee & document camera

BUDGET

\$100,000

MUSIC

✓
COMPLETE

TECHNOLOGY

✓
COMPLETE

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Whiddon-Rogers Education Center



Address: 700 SW 26TH STREET, FORT LAUDERDALE 33315
Location Num: 0452
Board District: 3
Board Member: Sarah Leonardi
ADEFP Budget: \$11,257,679
Total Facilities Budget (Sum of Projects): \$10,903,680

PRIMARY RENOVATIONS P.001711 Whiddon-Rogers Education Center - SMART GOB Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Re-roofing Buildings completed RTU's not included in completion as of yet. Interior renovation Media Center completed. Fire Alarm in progress pending bldg #1 and fire alarm cabinet HVAC Mechanical installed bldg. 2, 7, 8, & 15, 17 in progress Alum. covered walkways repair and replacement - not in scope Covered walkway electrical lighting fixture replacement. - not in scope

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16 and 17. Interior renovation of Media Center. Fire Alarm System replacement. HVAC Mechanical renovation. Aluminum-covered walkways repair and replacement. Covered walkway Electrical lighting fixture replacement.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$388,209	\$370,775	\$17,434
Construction	\$7,637,266	\$5,512,479	\$2,124,787
FF&E and Technology	\$9,500	\$9,461	\$39
Direct Purchase	\$1,407,332	\$1,345,308	\$62,024
Construction Mgmt	\$1,101,000	\$1,070,107	\$30,893
Contingency	\$315,373		\$315,373
Consultants	\$35,000	\$10,520	\$24,480
Utilities	\$10,000		\$10,000
Project Total:	\$10,903,680	\$8,318,650	\$2,585,030

FLAG:

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Signs/banners, backless benches, interior painting, digital marquee, cafeteria tables & laptops

BUDGET

\$100,000

MUSIC

SCOPE

17 Instruments Delivered

TECHNOLOGY

SCOPE

67 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Wilton Manors Elementary School



Address: 2401 NE 3 AVENUE, WILTON MANORS 33305
Location Num: 0191
Board District: 3
Board Member: Sarah Leonardi
ADEFP Budget: \$6,124,279
Total Facilities Budget (Sum of Projects): \$5,808,160

PRIMARY RENOVATIONS P.001917 Wilton Manors ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

1) The Contractor working on roof penetrations, sealed with stucco and painted, completed the work during spring break. 2) Bldg. 3 Overflow roof drain: Through the roof penetration, install the drain. 3) Ship Ladder: Replace existing was completed during spring break. 4) Chiller 3-2: Complete controls by Roth. Obtain Final Inspection. Chiller Room: Replace CHWS&R pipes during Spring Break. 5) Cooling Tower CT 3-2: Obtain Final Inspection. 6) SCWP Motors 1 is missing and finally arrived on campus. 7) Fire Alarm: Electrical connection to booster panels. System certification: waiting on approved revised drawings received on 4/5/24. 8) Test & Balance Report: Complete the T&B Report and send it to MEOR. 9) The project remains delayed by at least 329 Days, with SC now projected and expected on 08/03/2024, due to the walkway canopy not being submitted and approved on time. All TISs were denied.

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, 4, & 5. Covered Walkway Replacement/Renovations Exterior painting (performed by PPO). Fire Alarm System Replacement: Campus-wide. HVAC Improvements: Buildings 1, 2, 3, & 4.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$378,434	\$355,039	\$23,395
Construction	\$3,667,601	\$3,323,945	\$343,656
Direct Purchase	\$901,950	\$626,330	\$275,620
Construction Mgmt	\$574,315	\$574,315	\$0
Contingency	\$258,860		\$258,860
Consultants	\$20,000	\$14,448	\$5,552
Utilities	\$7,000		\$7,000
Project Total:	\$5,808,160	\$4,894,077	\$914,083

FLAG:

Phase	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
Project Planning																																																
Hire Designer																																																
Project Design																																																
Hire Contractor																																																
Active Construction																																																
Construction Closeout																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Laptops, Recordex, morning show equipment, armless chairs, reupholstering, sofas, digital marquee, Indoor Furniture, ThinkCenters, Media Center Furniture, Tables & Chairs, Floor Seats

BUDGET

\$100,000

IN PROGRESS

Chair

MUSIC

SCOPE

✓ **COMPLETE** 432 Instruments Delivered

TECHNOLOGY

✓ **COMPLETE** 222 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Wingate Oaks Center



Address: 1211 NW 33RD TERRACE, LAUDERHILL 33311
 Location Num: 0991
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$6,383,217
 Total Facilities Budget (Sum of Projects): \$6,097,592

PRIMARY RENOVATIONS P.001741 Wingate Oaks Center - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Construction is 97% complete. The District and AECOM is discussions with the Architect of Record in order to close out this project.

PROJECT SCOPE

Fire Alarm: Buildings 1, 2, 3, 4 & 5 HVAC Equipment Replacement: Buildings 1, 2, 3, 4 & 5 Media Center Improvements Music Equipment Replacement Reroofing: Buildings 1, 2, 3, 4 & 5

BUDGET

	Current Budget				Actuals				Remaining Budget			
Design	\$401,519				\$388,487				\$13,032			
Construction	\$4,418,042				\$4,364,205				\$53,837			
FF&E and Technology	\$4,000				\$3,230				\$770			
Direct Purchase	\$456,584				\$449,468				\$7,116			
Construction Mgmt	\$571,520				\$541,801				\$29,719			
Contingency	\$196,552								\$196,552			
Consultants	\$10,000				\$1,181				\$8,819			
Project Total:	\$6,058,217				\$5,748,372				\$309,845			

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Wingate Oaks Center



Address: 1211 NW 33RD TERRACE, LAUDERHILL 33311
 Location Num: 0991
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$6,383,217
 Total Facilities Budget (Sum of Projects): \$6,097,592

PRIMARY RENOVATIONS P.002843 Wingate Oaks Center - SMART 4 Modular Classrooms

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Portables- 4 Modular Classrooms

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$17,875	\$17,875	\$0
Construction	\$6,500	\$6,500	\$0
Construction Mgmt	\$15,000	\$15,000	\$0
Project Total:	\$39,375	\$39,375	\$0

FLAG:

PHASE	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
PROJECT PLANNING												
HIRE DESIGNER												
PROJECT DESIGN												
HIRE CONTRACTOR												
ACTIVE CONSTRUCTION												
CONSTRUCTION CLOSEOUT												

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Mats, facilities equipment, laptops, TVs, iPads, Promethean boards, two-way radios, Promethean ActivPanels, ThinkPads, printer, window wraps, Lockdown shades, Promethean Boards, ThinkCenters, Earpieces, Court Resurfacing

BUDGET

\$100,000

TECHNOLOGY

SCOPE

COMPLETE

13 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.