

Bayview Elementary School



Address: 1175 MIDDLE RIVER DRIVE, FORT LAUDERDALE 33304
 Location Num: 0641
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$2,883,174
 Total Facilities Budget (Sum of Projects): \$2,556,281

PRIMARY RENOVATIONS P.001786 Bayview ES - GOB Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$104,556	\$104,556	\$0
Construction	\$2,155,963	\$2,155,963	\$0
Construction Mgmt	\$295,762	\$295,762	\$0
Project Total:	\$2,556,281	\$2,556,281	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Cafeteria sound system, printers, poster maker, parking stanchions, furniture (tables, chairs for 3rd, 4th & 5th grade), cafeteria projector cage, LCD panel assembly touch screen, AC adapter, 4-cell battery, laptops

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE

759 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE

240 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Bennett Elementary School



Address: 1755 NE 14 STREET, FORT LAUDERDALE 33304
 Location Num: 0201
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$2,102,304
 Total Facilities Budget (Sum of Projects): \$1,814,000

PRIMARY RENOVATIONS P.002085 Bennett ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

1-Planning

No Risk

PROJECT UPDATE

This project will be deferred from the SMART Program and will not be reported on in the next Reporting Period. As of 12/31/23, Phase 2 Scope/Design Directions to proceed from the District leadership are pending. AECOM made a site visit with the new Chief Facilities Officer on December 13th. In Dec. 2008 a Castaldi letter was issued for Buildings 1,2,3,4 & 6 to be more economical to replace than to rehabilitate or renovate. The Phase 2 balance of scope requires further evaluation of the remaining buildings and the Development of available options with key stakeholder input.

PROJECT SCOPE

The scope for Phase 2 requires further evaluation of the remaining buildings and the Development of available options with key stakeholder input required. - Building Envelope Improvements (Window, Ext Wall, etc.) at Buildings 9,10,11,12,85. - Fire Alarm, HVAC Improvements, and - Media Center improvements (and no ADA Restrooms)

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$198,000	\$110,346	\$87,654
Construction	\$730,666		\$730,666
FF&E and Technology	\$9,700		\$9,700
Construction Mgmt	\$202,806	\$202,806	\$0
Contingency	\$114,596		\$114,596
Consultants	\$10,000	\$7,149	\$2,851
Utilities	\$3,753		\$3,753
Project Total:	\$1,269,521	\$320,301	\$949,220

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
ACTIVE CONSTRUCTION																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Dillard 6-12 School



Address: 2501 NW 11 STREET, FORT LAUDERDALE 33311
 Location Num: 0371
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$10,062,231
 Total Facilities Budget (Sum of Projects): \$13,161,387

PRIMARY RENOVATIONS P.001726 Dillard 6-12 School - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Fire Sprinklers and Fire Main scope outside building 3 is on-going.

PROJECT SCOPE

-NTP: 5/6/19, SC: 11/25/20 -Site improvement: -New Site Lighting Poles -Aluminum Walkways -New Building for Single Point of Entry -Fire Protection install in Building 3 -Re-Roofing: - Building 4 - 10 (ALL to be Descoped) -Emergency Signage for Buildings 5, 6, & 7 -HVAC improvements: -Building 3 Electrical HVAC Repairs -Boiler Repairs in Building 7 -Building 8 & 9 Electrical repairs for HVAC

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$708,350	\$679,106	\$29,244
Construction	\$6,432,949	\$3,205,575	\$3,227,374
FF&E and Technology	\$11,115	\$5,713	\$5,402
Direct Purchase	\$407,905		\$407,905
Construction Mgmt	\$720,441	\$720,441	\$0
Contingency	\$167,272		\$167,272
Consultants	\$25,000	\$3,884	\$21,116
Utilities	\$8,200		\$8,200
Project Total:	\$8,481,232	\$4,614,719	\$3,866,513

FLAG: SCHEDULE, Reason: Owner Delay

PHASE	2015			2016			2017			2018			2019			2020			2021			2022			2023			2024			2025			2026		
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
PROJECT PLANNING																																				
HIRE DESIGNER																																				
PROJECT DESIGN																																				
HIRE CONTRACTOR																																				
ACTIVE CONSTRUCTION																																				
CONSTRUCTION CLOSEOUT																																				

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Dillard 6-12 School



Address: 2501 NW 11 STREET, FORT LAUDERDALE 33311
 Location Num: 0371
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$10,062,231
 Total Facilities Budget (Sum of Projects): \$13,161,387

PRIMARY RENOVATIONS P.001726-RC1 Dillard 6-12 School - SMART Roof Carve Out

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

Current status is listed below: -Bldg 4 - Demo/Temp completed. Curb installations completed. Base Sheet/Interply completed and white cap installation in progress. -Bldg 7 - Demo/Temp completed. Curb installations in progress. -Bldg 8 - Demo/Temp completed. Curb installations completed. Base Sheet/Interply completed and white cap installation in progress. -Bldg 9 - Demo/Temp completed. Curb installations in progress. -Bldg 10 - Demo/Temp completed. Curb installations in progress. -Walkways - Construction in progress. GC Evaluation in signatures process

PROJECT SCOPE

Reroofing of Bldgs 4, 7, 8, 9, 10, & Walkways. This is a roof carveout project. The roofing work was descoped from the main GOB project because it was taking the GOB GC too long to obtain a roofing permit after multiple roofing binder submittals.

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$2,323,177	\$337,867	\$1,985,310
Direct Purchase	\$1,055,823	\$463,923	\$591,900
Contingency	\$169,000		\$169,000
Project Total:	\$3,548,000	\$801,790	\$2,746,210

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Dillard Elementary School



Address: 2330 NW 12 COURT, FORT LAUDERDALE 33311
 Location Num: 0271
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$4,316,221
 Total Facilities Budget (Sum of Projects): \$4,093,371

PRIMARY RENOVATIONS P.001915 Dillard ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

Roofing work is 100% complete. Replacement of (4) more Fan Coil Units began in late December and will be completed in late January. Once complete, the temporary cooling will be relocated for the next phase of FCU replacements. Replacement of the final AHU, 5-3, began over Winter Break.

PROJECT SCOPE

Re-roofing: Buildings 1, 3, 4, 5,& 9 Window replacements (2) HVAC Improvements - Replacements of all classroom FCUs and all AHUs

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$175,000	\$137,477	\$37,523
Construction	\$2,754,174	\$1,351,874	\$1,402,300
Direct Purchase	\$576,132	\$555,794	\$20,338
Construction Mgmt	\$399,500	\$399,500	\$0
Contingency	\$183,565		\$183,565
Consultants	\$5,000	\$3,666	\$1,334
Project Total:	\$4,093,371	\$2,448,311	\$1,645,060

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Outdoor mats, Classroom rugs, Flat screen TVs, Window wraps, Custodial equipment, Two-way radios, Golf cart accessories, Stage curtains, Media center furniture, TV, Window wraps, Golf Cart, Blinds, Classroom Carpets. Pressure Washer, Handheld Blower

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE

277 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE

32 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Dr. Martin Luther King, Jr. Montessori Academy



Address: 591 NW 31 AVENUE, LAUDERHILL 33311
 Location Num: 1611
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$1,268,310
 Total Facilities Budget (Sum of Projects): \$980,695

PRIMARY RENOVATIONS P.001662 Dr. Martin Luther King Jr Montessori Academy - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Fire Sprinklers, HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$73,437	\$73,437	\$0
Construction	\$779,907	\$779,907	\$0
Construction Mgmt	\$127,351	\$127,351	\$0
Project Total:	\$980,695	\$980,695	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Interiors murals, outdoor benches, laptop computers, teachers' laptops, printers, promethean boards, digital marquee

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE

407 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE

67 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Floranada Elementary School



Address: 5251 NE 14 WAY, FORT LAUDERDALE 33334
 Location Num: 0851
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$3,297,108
 Total Facilities Budget (Sum of Projects): \$2,838,840

PRIMARY RENOVATIONS P.002001 Floranada ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

7-Final Completion

No Risk

PROJECT UPDATE

Per conversation with the AECOM Design Manager the CA is approved and to update the data fields to NO for both Approval for Use of Allowances and Supplemental Services. The final decision will be made at the time of the AECNP review as to whether Supplemental Services would be eligible for this DCO. The TIA response from the estimator was submitted and the response is the following: AECOM recommends granting the Contractor an excusable time extension of two hundred ninety-two (292) calendar days to Substantial Completion for impacts to the Project's Critical Path and has determined this is the responsibility of the Owner. Since this is a design TIA it is in the TL court for review. The Time Extension is in the schedulers review.

PROJECT SCOPE

Roofing Improvements: Building 1 & 2. Install new Mini Split Units and Rooftop Condenser Units on Building 1.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$151,546	\$118,339	\$33,207
Construction	\$2,037,946	\$2,037,946	\$0
Direct Purchase	\$344,803	\$344,803	\$0
Construction Mgmt	\$249,019	\$249,019	\$0
Contingency	\$52,514		\$52,514
Consultants	\$3,012	\$3,012	\$0
Project Total:	\$2,838,840	\$2,753,119	\$85,721

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Interactive projectors and Digital Marquee

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 262 Instruments delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 400 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Fort Lauderdale High School



Address: 1600 NE 4 AVENUE, FORT LAUDERDALE 33305
 Location Num: 0951
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$7,061,409
 Total Facilities Budget (Sum of Projects): \$3,700,966

PRIMARY RENOVATIONS P.001839 Fort Lauderdale HS - SMART Program Renovation

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Exterior lighting improvements throughout, HVAC Improvements, duct heater, AHU, Control, Windows mount A/C Building 4, Building Envelope Improvements, Re-Roof Buildings 4, 8, 9, & 10

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$202,340	\$202,340	\$0
Construction	\$2,750,554	\$2,750,554	\$0
Direct Purchase	\$325,072	\$325,072	\$0
Construction Mgmt	\$423,000	\$423,000	\$0
Project Total:	\$3,700,966	\$3,700,966	\$0

FLAG: BUDGET, Reason: Financial Closeout

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Golf carts, digital scoreboard tables, Digital Marquee & outdoor concrete patio tables

BUDGET
\$100,000

ATHLETICS

✓ COMPLETE **SCOPE**
Weight Room

MUSIC

✓ COMPLETE **SCOPE**
190 Instruments delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Harbordale Elementary School



Address: 900 SE 15 STREET, FORT LAUDERDALE 33316
 Location Num: 0491
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$2,407,495
 Total Facilities Budget (Sum of Projects): \$2,074,121

PRIMARY RENOVATIONS P.002068 Harbordale ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

No Risk

PROJECT UPDATE

The roofing layers are complete on Buildings 11, 13 & 16 and coping and miscellaneous details are in progress. The tapered metal is in progress on Buildings 5 & 9. The demolition and base layer are completed on Buildings 7A & 14.

PROJECT SCOPE

Scope of Work: 1) Re-Roofing: Buildings 05, 07, 09, 11, 13, 14, 15 & 16. 2) HVAC Improvements: Buildings 05, 10, 11, 13 & 16. 3) Electrical Work related to HVAC & Roofing Work. 4) Plumbing Work related to HVAC and Roofing work.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$125,500	\$100,104	\$25,396
Construction	\$1,704,650	\$1,266,088	\$438,562
Construction Mgmt	\$198,400	\$185,526	\$12,874
Contingency	\$40,571		\$40,571
Consultants	\$5,000	\$4,509	\$491
Project Total:	\$2,074,121	\$1,556,227	\$517,894

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

iPads, iPad cases, iPad cart, Recordex, laptops, EarthWalk carts, pre-existing Printers
 laptop cart cables, stage curtains, digital marquee, ThinkCenters, Printer

BUDGET

\$100,000

IN PROGRESS

MUSIC

SCOPE

✓ COMPLETE 108 Instruments delivered

TECHNOLOGY

SCOPE

✓ COMPLETE 182 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Oriole Elementary School



Address: 3081 NW 39 STREET, LAUDERDALE LAKES 33309
 Location Num: 1831
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,558,974
 Total Facilities Budget (Sum of Projects): \$7,166,975

PRIMARY RENOVATIONS P.001970 Oriole ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

December - Chlorination testing pending as-builts to be submitted to the county for approval. - Restrooms 128/129 pending plumbing fixtures; to be followed by 152/153. - Teacher's Lounge near completion pending faucet and flooring. - Restrooms 150/151 completed still pending soap dispenser install by PPO. HVAC - Completed 6 of the 9 remaining AHU mini-splits. GC improved schedule by completing 4 during Winter Break. - Clinic 101D in progress. - Completed two (2) of nine (9) remaining AHU mini-splits in Building 75. HVAC recovery schedule showing March 2024 as completion for activity due to 2-week proposed timeline to complete each unit with provided swing spaces. - MEP inspections pending louvre fabrication. - FA Device installation complete campus wide; FA inspections in-progress.

PROJECT SCOPE

ADA Restrooms: ADA Compliance Renovation to Room Numbers: 101h, 108, 109, 115, 116, 128a, 129a, 152, 153, 198a & 301a. HVAC Improvements; Buildings 1 & 75 HVAC Installation: Complete Kitchen Media Center Improvements New Fire Alarm System Reroofing; Buildings 1, 2 & 75 Fire Sprinklers Bldg. 1

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$376,500	\$326,687	\$49,813
Construction	\$5,002,699	\$4,526,078	\$476,621
FF&E and Technology	\$53,178	\$13,201	\$39,977
Direct Purchase	\$649,781	\$541,401	\$108,380
Construction Mgmt	\$741,000	\$741,000	\$0
Contingency	\$311,211		\$311,211
Consultants	\$25,606	\$21,424	\$4,182
Utilities	\$7,000		\$7,000
Project Total:	\$7,166,975	\$6,169,791	\$997,184

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Classroom rugs, student tables & chairs, two-way radios, projectors, outdoor mats, teachers chairs, cafeteria sound system, cone safety, vests, storage carts, reflective parking lot post, signs, murals, window wraps, headphones, laptops

BUDGET

\$100,000

TECHNOLOGY

✓ COMPLETE

SCOPE

328 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Parkway Middle School



Address: 3600 NW 5 COURT, LAUDERHILL 33311
 Location Num: 0701
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$47,520,688
 Total Facilities Budget (Sum of Projects): \$5,642,689

PRIMARY RENOVATIONS P.001807 Parkway MS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion

No Risk

PROJECT UPDATE

Pending PCO's that are being processed.

PROJECT SCOPE

Building Demolition - Building 7, 8, 9, 10, 13, 14, 15, 16, 17 and 19. Temporary Roof - Building 18. Building 22 - Exterior Window Replacement, Exterior Door Hardware, AHU 4, 5, 6, 7 (Rooms 972 and 913B) Building 23 - Exterior Door Hardware, Roof Mounted Exhaust Fan. Exterior Painting: Buildings 25 & 26 Building canopy demolition - building 27 and 28.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$796,996	\$785,762	\$11,234
Construction	\$3,282,345	\$3,070,774	\$211,571
FF&E and Technology	\$10,000	\$5,373	\$4,627
Construction Mgmt	\$488,000	\$488,000	\$0
Contingency	\$271,140		\$271,140
Consultants	\$39,848	\$39,649	\$199
Project Total:	\$4,888,329	\$4,389,558	\$498,771

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

ThinkPad, HDMI to VGA adapter, Interior paint & beautification murals throughout school/café, laptops

BUDGET

\$100,000

MUSIC

SCOPE

47 Instruments Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:** An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:** An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:** A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Riverland Elementary School



Address: 2600 SW 11 COURT, FORT LAUDERDALE 33312
 Location Num: 0151
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$4,373,082
 Total Facilities Budget (Sum of Projects): \$4,057,192

PRIMARY RENOVATIONS P.001987 Riverland ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

6-Substantial Completion

No Risk

PROJECT UPDATE

all Work completed 110B executed

PROJECT SCOPE

1. Air Side Duct Work & Ancillary Equipment: 2. HVAC Equipment Replacement: 3. Reroofing and capping: Buildings 1, 3, 4, 5, & 6-100% complete

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$208,810	\$178,809	\$30,001
Construction	\$2,840,509	\$2,746,036	\$94,473
Direct Purchase	\$507,212	\$507,189	\$23
Construction Mgmt	\$341,624	\$341,624	\$0
Contingency	\$152,823		\$152,823
Consultants	\$6,214		\$6,214
Project Total:	\$4,057,192	\$3,773,658	\$283,534

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

DELIVERED

Media center furniture (corner units, single seats, armless chairs, ottomans, 2 seater benches, round tables, rectangular tables, quad tables, custom bookcases & desk with book drop), teacher chairs, Aiphone at main entrance and submaster, digital marquee, Stem cameras, SDHC Cards

MUSIC

SCOPE

COMPLETE 1,216 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 305 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Seagull Alternative High School



Address: 425 SW 28TH STREET, FORT LAUDERDALE 33315
 Location Num: 0601
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$2,731,082
 Total Facilities Budget (Sum of Projects): \$2,455,082

PRIMARY RENOVATIONS P.001951 Seagull Alternative HS - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

Lightweight concrete and white cap installation is in progress.

PROJECT SCOPE

Building Envelope Roofing Improvements: Buildings 1, 2 & 3. Wall Painting: Building 1 ADA Restroom Renovations: Building 1 Media Center Renovations: Building 1 including new flooring Fire Alarm improvements: Campus-wide Bldgs.1, 2, 3, 4 & Portables HVAC AHU Renovation in the Cafeteria HVAC Test & Balance: Building 1

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$147,963	\$136,114	\$11,849
Construction	\$1,920,323	\$1,464,506	\$455,817
FF&E and Technology	\$25,000	\$10,155	\$14,845
Direct Purchase	\$33,866		\$33,866
Construction Mgmt	\$206,479	\$206,479	\$0
Contingency	\$106,451		\$106,451
Consultants	\$15,000	\$12,922	\$2,078
Project Total:	\$2,455,082	\$1,830,176	\$624,906

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Printers, laptops, two-way radios, chairs & playground upgrades

BUDGET

\$100,000

IN PROGRESS

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Stranahan High School



Address: 1800 SW 5 PLACE, FORT LAUDERDALE 33312
 Location Num: 0211
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$47,183,091
 Total Facilities Budget (Sum of Projects): \$28,633,275

PRIMARY RENOVATIONS P.001683 Stranahan HS - SMART GOB Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction

No Risk

PROJECT UPDATE

-The Board terminated the CMAR on 8/8/23. The remaining work will be completed by a CSMP contractor under P.001683-RC1 once funding is made available. -12/19/23: District Legal requested Capital to reduce the former CMAR's PO by \$1,945,237.60 as an undisputed amount that could be returned to the Owner. This provided the funding to complete the project with the new GC. The Building Dept. is currently processing the Change of Contractor forms for the four roofing permits from the former CMAR to the new GC. Once this is completed, Procurement will issue the NTP to the new GC.

PROJECT SCOPE

-NTP: 8/31/18, SC: 1/15/21 -Roofing Replacement for Buildings 1, 2, 3, 4, 8, 9, 10, 11, 13, 14, 17,18, 20, 21, and 22. -Air Handler Replacements in Buildings 1, 2, 4, 5, 6, 7, 9, 10, 13, 14, 17, and 21. -Fire Alarm Complete Replacement of Campus. -Electrical Improvements to the main Switch Doghouses on-site. -Media Center (MC) and STEM lab improvements in Buildings 4, 6, 20, and 23. -Fire Sprinkler additions to Buildings 1, 2, and 9.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$1,450,067	\$1,452,665	(\$2,598)
Construction	\$20,521,407	\$16,549,784	\$3,971,623
FF&E and Technology	\$385,172	\$375,825	\$9,347
Direct Purchase	\$2,680,016	\$2,649,041	\$30,975
Construction Mgmt	\$1,665,061	\$1,765,061	(\$100,000)
Contingency	\$313,485		\$313,485
Consultants	\$58,000	\$58,077	(\$77)
Misc Construction	\$15,508	\$15,508	\$0
Utilities	\$7,519		\$7,519
Project Total:	\$27,096,235	\$22,865,961	\$4,230,274

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Stranahan High School



Address: 1800 SW 5 PLACE, FORT LAUDERDALE 33312
 Location Num: 0211
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$47,183,091
 Total Facilities Budget (Sum of Projects): \$28,633,275

PRIMARY RENOVATIONS P.001683-HVC Stranahan HS - SMART Replace AC Units Room 101B and 101C

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE


HVAC Improvements to replace AC units Rooms 101B and 101C

BUDGET

	Current Budget	Actuals	Remaining Budget
Construction	\$37,040	\$37,040	\$0
Project Total:	\$37,040	\$37,040	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								



TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Sunland Park Academy



Address: 919 NW 13 AVENUE, FORT LAUDERDALE 33311
 Location Num: 0611
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$1,584,099
 Total Facilities Budget (Sum of Projects): \$1,421,956

PRIMARY RENOVATIONS P.001939 Sunland Park Academy – SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

1. Provide a new campus-wide fire alarm system 2. Building envelope improvements: Provide re-roofing and related repairs to Building 1, Building 2, and Building 3.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$44,308	\$44,308	\$0
Construction	\$1,239,948	\$1,239,948	\$0
Construction Mgmt	\$137,700	\$137,700	\$0
Project Total:	\$1,421,956	\$1,421,956	\$0

FLAG: BUDGET, Reason: Financial Closeout

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Document cameras, student laptops, projectors, laminator, laptops and DVD Burners

BUDGET
\$100,000

MUSIC

SCOPE
COMPLETE 536 Instruments Delivered

TECHNOLOGY

SCOPE
COMPLETE 32 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Walker Elementary School



Address: 1001 NW 4 STREET, FORT LAUDERDALE 33311
 Location Num: 0321
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$3,711,088
 Total Facilities Budget (Sum of Projects): \$3,450,542

PRIMARY RENOVATIONS P.001938 Walker ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

PCO for mansard work is being revised and will be reviewed by scheduling Roof drains were moved as required and dried in for now. Lightweight concrete patches will be made, and roofing installed at the same time as that scope is being done on the canopy after the mansard is repaired.

PROJECT SCOPE

New Fire Alarm Re-roofing Bldg.5, HVAC; Replacing 8 units of ventilators in Bldg.1, Replacement of 4 AHUs in Bldg. 5 Test & Balance

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$121,000	\$106,478	\$14,522
Construction	\$2,632,163	\$2,095,919	\$536,244
FF&E and Technology	\$7,215	\$7,215	\$0
Direct Purchase	\$380,424	\$380,424	\$0
Construction Mgmt	\$290,508	\$290,508	\$0
Consultants	\$19,232	\$19,232	\$0
Project Total:	\$3,450,542	\$2,899,776	\$550,766

FLAG: SCHEDULE, Reason: Contractor Delays / Unforeseen Condition

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Technology for D3 & D4 & laptops; Computer Accessories

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE **58 Instruments Delivered**

TECHNOLOGY

✓ **SCOPE**

COMPLETE **141 Items Delivered**

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Westwood Heights Elementary School



Address: 2861 SW 9 STREET, FORT LAUDERDALE 33312
 Location Num: 0631
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$4,520,671
 Total Facilities Budget (Sum of Projects): \$3,925,191

PRIMARY RENOVATIONS P.001993 Westwood Heights ES - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Aluminum Covered Walkways: Campus-wide Re-roofing: Building 1, 2, 3, 6, 7, 8, 10, 11, 13 & 14 AHU Replacement: Building 1, 6, 8, 10, 11, & 14 Media Center Renovations ADA Restrooms: Building 2 Exterior Chiller Replacement: Building 5

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$324,183	\$324,183	\$0
Construction	\$3,224,993	\$3,224,993	\$0
FF&E and Technology	\$36,385	\$36,385	\$0
Construction Mgmt	\$335,901	\$335,901	\$0
Consultants	\$3,729	\$3,729	\$0
Project Total:	\$3,925,191	\$3,925,191	\$0

FLAG: BUDGET, Reason: Financial Closeout

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Book room upgrade, projectors, science lab technology, media center projector, cafeteria upgrades, office furniture, digital marquee & document camera

BUDGET

\$100,000

MUSIC

✓ **SCOPE**

COMPLETE 303 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 202 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Whiddon-Rogers Education Center



Address: 700 SW 26TH STREET, FORT LAUDERDALE 33315
 Location Num: 0452
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$11,257,679
 Total Facilities Budget (Sum of Projects): \$10,903,680

PRIMARY RENOVATIONS P.001711 Whiddon-Rogers Education Center - SMART GOB Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

The fire alarm rough installation is in progress. The replacement of AHU 7-1, 8-1 was completed Roofers work is in progress. The installation of the exterior duct work for kitchen unit 2-3 was completed. The replacement of unit 17-1 is in progress The installation of the fresh air unit 2-1 for the cafeteria is in progress.

PROJECT SCOPE

Re-roofing: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16 and 17. Interior renovation of Media Center. Fire Alarm System replacement. HVAC Mechanical renovation. Aluminum-covered walkways repair and replacement. Covered walkway Electrical lighting fixture replacement.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$388,209	\$360,579	\$27,630
Construction	\$7,637,266	\$4,945,485	\$2,691,781
FF&E and Technology	\$9,500	\$9,461	\$39
Direct Purchase	\$1,407,332	\$1,345,308	\$62,024
Construction Mgmt	\$1,101,000	\$1,070,107	\$30,893
Contingency	\$315,373		\$315,373
Consultants	\$35,000	\$270	\$34,730
Utilities	\$10,000		\$10,000
Project Total:	\$10,903,680	\$7,731,210	\$3,172,470

FLAG:

PHASE	2015			2016			2017			2018			2019			2020			2021			2022			2023			2024			2025			2026		
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
PROJECT PLANNING																																				
HIRE DESIGNER																																				
PROJECT DESIGN																																				
HIRE CONTRACTOR																																				
ACTIVE CONSTRUCTION																																				
CONSTRUCTION CLOSEOUT																																				

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Signs/banners, backless benches, interior painting, digital marquee, cafeteria tables & laptops

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 17 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 67 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.