

Broward Estates Elementary School



Address: 441 NW 35 AVENUE, LAUDERHILL 33311
 Location Num: 0501
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$7,004,442
 Total Facilities Budget (Sum of Projects): \$6,752,168

PRIMARY RENOVATIONS P.002037 Broward Estates ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

1-Planning

No Risk

PROJECT UPDATE

Project moved to Long Term Planning. Monthly Reporting will resume upon receipt of further direction.

PROJECT SCOPE

Aluminum Walkway Canopy Repairs Exterior Painting: Buildings 1-7, 9-14, 16 and 75 Aluminum Window Replacement: Buildings 1-7 HVAC Improvements: Buildings 1 with Coil Replacements in Buildings 1-7 HVAC Components: Buildings 9, 10, 11, 12, 16 and 75 Reroofing: Buildings 1-8, 10, 12, 13-18 and 75

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$235,000	\$141,344	\$93,656
Construction	\$5,606,517	\$331	\$5,606,186
Construction Mgmt	\$577,825	\$577,825	\$0
Contingency	\$317,826		\$317,826
Consultants	\$10,000	\$7,130	\$2,870
Utilities	\$5,000		\$5,000
Project Total:	\$6,752,168	\$726,630	\$6,025,538

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

ID Machine, Science lab furniture, Promethean Boards, Morning Show Equipment, Refurbish Marquee,

BUDGET

\$100,000

MUSIC

✓ COMPLETE

SCOPE
2 Instruments Delivered

TECHNOLOGY

✓ COMPLETE

SCOPE
109 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.