

Meadowbrook Elementary School



Address: 2300 SW 46 AVENUE, FORT LAUDERDALE 33317
 Location Num: 0761
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$1,265,357
 Total Facilities Budget (Sum of Projects): \$893,500

PRIMARY RENOVATIONS P.002083 Meadowbrook ES - SMART Program Renovations

CURRENT PHASE

6-Substantial Completion

RISK LEVEL

No Risk

PROJECT UPDATE

GC is working on Final Inspections and close out docs.

PROJECT SCOPE

Test & Balance: Buildings 3, 6, 7, 8. & 78 Exterior Lighting: Building 6, 7, 8, 12, 13, 16, & 78 Selective Demolition: Building 1 & 6 Exterior Windows: Building 3 & 6

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$136,000	\$95,411	\$40,589
Construction	\$473,223	\$360,349	\$112,874
Direct Purchase	\$43,924	\$16,699	\$27,225
Construction Mgmt	\$130,605	\$119,417	\$11,188
Contingency	\$99,748		\$99,748
Consultants	\$10,000	\$8,277	\$1,723
Project Total:	\$893,500	\$600,153	\$293,347

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Electric Strike at the SPE, Indoor Furniture, Projectors, HD Cameras, Laptops, ThinkPad adapters, and Digital Marquee, Classroom Carpets, Document Camera, Computer Accessories, Projector

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 307 Instruments delivered

TECHNOLOGY

SCOPE

COMPLETE 472 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.