

# **Silver Lakes Elementary School**



Address 2300 SW 173 AVENUE, MIRAMAR 33029

**Location Num:** 3371 **Board District:** 2

**Board Member: Torey Alston** ADEFP Budget: \$2,788,779 Total Facilities Budget (Sum of Projects): \$2,252,383

## PRIMARY RENOVATIONS P.002009 Silver Lakes ES - SMART Program Renovations

**CURRENT PHASE** 

No Risk

**RISK LEVEL** 

## **PROJECT UPDATE**

### **PROJECT SCOPE**

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements

### **BUDGET**

9-Closed

	Current Budget	Actuals	Remaining Budget			
Design	\$162,736	\$162,736			\$0	
Construction	\$1,636,846	\$1,636,846			\$0	
Direct Purchase	\$218,873	\$218,873			\$0	
Construction Mgmt	\$233,928	\$233,928			\$0	
Project Total:	\$2,252,383	\$2,252,383			\$0	

#### FLAG:

PHASE	2015 Q1 Q2 Q3 Q4	2016 Q1 Q2 Q3 Q4	2017 Q1 Q2 Q3 Q4	2018 Q1 Q2 Q3 Q4	2019 Q1 Q2 Q3 Q4	2020 Q1 Q2 Q3 Q4	2021 Q1 Q2 Q3	Q4	2022 Q1 Q2 Q3 Q4	2023 Q1 Q2 Q3 Q4	2024 Q1 Q2 Q3 Q4	2025 Q1 Q2 Q3 Q4	2026 Q1 Q2 Q3 Q4
PROJECT PLANNING													
HIRE DESIGNER													
PROJECT DESIGN								4					
HIRE CONTRACTOR													
ACTIVE CONSTRUCTION													
CONSTRUCTION CLOSEOUT													

### SCHOOL CHOICE ENHANCEMENT (SCEP)

**CURRENT PHASE** 

COMPLETE

**DELIVERED** 

New Pre k-2 playground with shade and PIP surfacing

**BUDGET** 

\$100,000

**IN PROGRESS** 

MUSIC

**SCOPE** 

634 Instruments Delivered

TECHNOLOGY

**SCOPE** 

260 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



**HIGH:**An issue that can impact the project's budget and/or schedule, a resolution is being determined.

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

