

Silver Ridge Elementary School



Address: 9100 SW 36 STREET, DAVIE 33328
 Location Num: 3081
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$3,634,757
 Total Facilities Budget (Sum of Projects): \$2,935,673

PRIMARY RENOVATIONS P.001984 Silver Ridge ES - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$166,872	\$166,872	\$0
Construction	\$2,258,640	\$2,258,640	\$0
Direct Purchase	\$197,374	\$197,374	\$0
Construction Mgmt	\$294,550	\$294,550	\$0
Consultants	\$4,687	\$4,687	\$0
Project Total:	\$2,922,123	\$2,922,123	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

PRIMARY RENOVATIONS P.002594 Silver Ridge ES - SMART Program Renovations (Electrical Modifications)

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Replace 2 Electrical panels, and install new wires and surge protection devices on panels. Grounding systems to be tested by an independent testing firm to ensure proper operation and performance with SBBC standards. Connect the existing dishwasher disconnect to the existing panel on the new breaker with new wire and conduit.

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

Silver Ridge Elementary School



Address: 9100 SW 36 STREET, DAVIE 33328
 Location Num: 3081
 Board District: 6
 Board Member: Brenda Fam, Esq
 ADEFP Budget: \$3,634,757
 Total Facilities Budget (Sum of Projects): \$2,935,673

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Classroom rugs, Pre-K & K tricycles, LCD projector, picnic benches, Ellison Pro-Machine, laptops, laptop carts, iPad & TV production system

BUDGET

\$100,000

IN PROGRESS

MUSIC

✓ **SCOPE**
 COMPLETE 367 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**
 COMPLETE 420 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.