

Sunset Lakes Elementary School



Address 18400 SW 25 STREET, MIRAMAR 33027

Location Num: 3661 **Board District:** 2

Board Member: Torey Alston ADEFP Budget: \$3,235,007 Total Facilities Budget (Sum of Projects): \$2,799,009

PRIMARY RENOVATIONS P.001971 Sunset Lakes ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL No Risk

PROJECT UPDATE

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements

BUDGET

9-Closed

| | Current Budget | Actuals | | Remaining Budg | | |
|-------------------|----------------|-------------|---|----------------|--|-----|
| Design | \$91,778 | \$91,778 | | | | \$0 |
| Construction | \$1,959,145 | \$1,959,145 | | | | \$0 |
| Direct Purchase | \$452,083 | \$452,083 | | | | \$0 |
| Construction Mgmt | \$296,003 | \$296,003 | | | | \$0 |
| Project Total: | \$2,799,009 | \$2,799,009 | | | | \$0 |
| | | | 7 | | | |

FLAG:

| PHASE | 2015 Q1 Q2 Q3 Q4 | 2016 4 Q1 Q2 Q3 Q4 | 2017 Q1 Q2 Q3 Q4 | 2018 Q1 Q2 Q3 Q4 | 2019 Q1 Q2 Q3 Q4 | 2020 Q1 Q2 Q3 Q4 | 2021 Q1 Q2 Q3 | Q4 | 2022 Q1 Q2 Q3 Q4 | 2023 Q1 Q2 Q3 Q4 | 2024 Q1 Q2 Q3 Q4 | 2025 Q1 Q2 Q3 Q4 | 2026 Q1 Q2 Q3 Q4 |
|------------------------|---------------------|-----------------------|---------------------|---------------------|---------------------|---------------------|------------------|----|---------------------|---------------------|---------------------|---------------------|---------------------|
| PROJECT PLANNING | | | | | | | | | | | | | |
| HIRE DESIGNER | | | | | | | | | | | | | |
| PROJECT DESIGN | | | | | | | | 7 | | | | | |
| HIRE CONTRACTOR | | | | | | | | | | | | | |
| ACTIVE CONSTRUCTION | | | | | | | | | | | | | |
| CONSTRUCTION CLOSEOUT | | | | | | | | | | | | | |

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

New PreK-2 playground, shades for 3-5 play area & fencing to separate the

two play areas

MUSIC

SCOPE

228 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 549 Items Delivered



TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



BUDGET

\$100,000

IN PROGRESS

 $\label{eq:higher_higher} \begin{array}{l} \textbf{HIGH:} \\ \textbf{An issue that can impact the project's budget and/or schedule, a resolution is being determined. \end{array}$

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.



