				SCHOOL SPOTLIGHT
SMART INVESTMENTS LEAD TO SMART STUDENTS.			QUARTER ENDING	G DECEMBER 31, 2023
Everglades High School				
Address Location Num: Board District:		17100 SW 48 COURT, M 3731 2	IIRAMAR 33027	
Board Member: ADEFP Budget: Total Facilities Bud		Torey Alston \$7,625,580 \$5,948,885		
PRIMARY RENOVATIONS P.001985 Everglades	HS - SMART Program Rend	ovations		
CURRENT PHASE				RISK LEVEL
9-Closed				No Risk
PROJECT UPDATE				
PROJECT SCOPE Building Envelope Improvements (Roof, Window, Ext)	Wall, etc.), HVAC Improvemer	nts		
BUDGET	· · ·			
		Current Budget	Actuals	Remaining Budget
Design Construction		\$246,836 \$4,102,865	\$246,836 \$4,102,865	\$0 \$0
Direct Purchase		\$949,247	\$949,247	\$0 \$0
Construction Mgmt		\$649,937	\$649,937	\$0
Project Total:		\$5,948,885	\$5,948,885	\$0
FLAG:				
	2017 2018 201 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2	19 2020 20 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2	21 2022 2023 202 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2	4 2025 2026 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4
PROJECT PLANNING				
HIRE DESIGNER				
PROJECT DESIGN				
ACTIVE CONSTRUCTION				
CONSTRUCTION CLOSEOUT				
SCHOOL CHOICE ENHANCEMENT (SCEP)			ATHLETICS	
CURRENT PHASE	BUDGET		COMPLETE Weight Room	
COMPLETE	\$100,000		COMPLETE Weight Room MUSIC	
DELIVERED Laptops, (6) Printers, Aiphone & Strike			✓ <u>SCOPE</u>	
			COMPLETE 327 Instruments delivered	
			TECHNOLOGY	
			COMPLETE 1,312 Items Delivered	
	TRAFFIC LIGHT SCHEDULE RISK	LEVEL INDICATOR		
	HIGH: An issue that can imp determined.	pact the project's budget and/or sched	dule, a resolution is being	
	MEDIUM:	ult in risks, causing an impact on the pr	oject budget and/or	
	An issue that may resise that may resise the first the schedule, with a resolution to the schedule of the sche	uit in risks, causing an impact on the pr lution planned and in process.	ojoon budgen ana/or	
AECOM		n little or no impact on the project budg	get and/or schedule but is still	
ATKINS				