SMART INVESTMENTS LEAD TO SMART STUDENTS.			QUARTER ENDI	SCHOOL SPOTLIGHT NG DECEMBER 31, 2023
Plantation Elementary Sch	n <b>ool</b> Address ocation Num: Board District: Board Member:	651 NW 42 AVENUE, PLA 0941 5 Dr. Jeff Holness	NTATION 33317	
T	NDEFP Budget: Total Facilities Budget (Sum of Projects): 2119 Plantation ES - SMART HVAC Impro	\$387,908 \$49,910	<b>A</b>	
CURRENT PHASE	2119 Plantation ES - SMART HVAC Impro	vements		RISK LEVEL
9-Closed				No Ris
PROJECT UPDATE	-			
PROJECT SCOPE				
IVAC Improvements				
BUDGET				
		Current Budget	Actuals	Remaining Budge
Construction		\$38,600	\$38,600	\$0
Construction Mgmt		\$11,310	\$11,310	\$
Project Total:		\$49,910	\$49,910	s
LAG:				
2015 Q1 Q2 Q3 Q4		2019 2020 2021 2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q	2022 13 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q	2024 2025 2026 Q2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q
PROJECT PLANNING				
IIRE CONTRACTOR				
ACTIVE				
CONSTRUCTION				
CLOSEOUT				
CHOOL CHOICE ENHANCEME	NT (SCEP)		MUSIC	
URRENT PHASE	BUDGET		SCOPE	
OMPLETE	\$100,000		<b>COMPLETE</b> 414 Instruments Delivered	
DELIVERED			TECHNOLOGY	
ectric strikes, golf cart, cafeteria sound der area, cafeteria stage curtains, welco			COMPLETE 218 Items Delivered	
ackable chairs, Digital Marquee, Chairs				
	TRAFFIC LIGHT SCHEDULE RIS	SK LEVEL INDICATOR		
	An issue that can in determined. MEDIUM: An issue that may r	npact the project's budget and/or scheduk esult in risks, causing an impact on the proje		
	schedule, with a re	solution planned and in process.		
ЕСОМ		vith little or no impact on the project budget	t and/or schedule but is still	
TKINS				BROWAR