

Riverland Elementary School



Address: 2600 SW 11 COURT, FORT LAUDERDALE 33312
 Location Num: 0151
 Board District: 3
 Board Member: Sarah Leonardi
 ADEFP Budget: \$4,373,082
 Total Facilities Budget (Sum of Projects): \$4,057,192

PRIMARY RENOVATIONS P.001987 Riverland ES - SMART Program Renovations

CURRENT PHASE

RISK LEVEL

5B-Construction



PROJECT UPDATE

All scope of work is completed. There is on one open item and that is the roof permit final inspection.

PROJECT SCOPE

1. Air Side Duct Work & Ancillary Equipment:
2. HVAC Equipment Replacement:
3. Reroofing and capping: Buildings 1, 3, 4, 5, & 6-100% complete

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$208,810	\$178,809	\$30,001
Construction	\$2,840,509	\$2,745,665	\$94,844
Direct Purchase	\$507,212	\$507,189	\$23
Construction Mgmt	\$341,624	\$341,624	\$0
Contingency	\$152,823		\$152,823
Consultants	\$6,214		\$6,214
Project Total:	\$4,057,192	\$3,773,287	\$283,905

FLAG: SCHEDULE, Reason:Owner Delays

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

\$100,000

DELIVERED

Media center furniture (corner units, single seats, armless chairs, ottomans, 2 seater benches, round tables, rectangular tables, quad tables, custom bookcases & desk with book drop), teacher chairs, Aiphone at main entrance and submaster, digital marquee, Stem cameras, SDHC Cards

MUSIC

✓ **SCOPE**

COMPLETE 1,216 Instruments Delivered

TECHNOLOGY

✓ **SCOPE**

COMPLETE 305 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.