

Tradewinds Elementary School



Address: 5400 JOHNSON ROAD, COCONUT CREEK 33073
 Location Num: 3481
 Board District: 7
 Board Member: Nora Rupert
 ADEFP Budget: \$4,416,653
 Total Facilities Budget (Sum of Projects): \$3,718,910

PRIMARY RENOVATIONS P.002129 Tradewinds ES - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), Conversion of Existing Space to Music and/or Art Lab(s), HVAC Improvements, Music Room Renovation, PE/Athletic Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$121,250	\$121,250	\$0
Construction	\$2,422,907	\$2,422,907	\$0
FF&E and Technology	\$44,086	\$44,086	\$0
Direct Purchase	\$703,081	\$703,081	\$0
Construction Mgmt	\$422,829	\$422,829	\$0
Consultants	\$4,757	\$4,757	\$0
Project Total:	\$3,718,910	\$3,718,910	\$0

FLAG: BUDGET, Reason: Financial Closeout

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Aiphone at the SPE and a strike, Playground Upgrades/ Rubber Surfacing, Portable Barricades

BUDGET

\$100,000

MUSIC

SCOPE

COMPLETE 446 Instruments Delivered

TECHNOLOGY

SCOPE

COMPLETE 536 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.