

Everglades High School



Address: 17100 SW 48 COURT, MIRAMAR 33027
 Location Num: 3731
 Board District: 2
 Board Member: Torey Alston
 ADEFP Budget: \$7,625,580
 Total Facilities Budget (Sum of Projects): \$5,948,885

PRIMARY RENOVATIONS P.001985 Everglades HS - SMART Program Renovations

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

PROJECT SCOPE

Building Envelope Improvements (Roof, Window, Ext Wall, etc.), HVAC Improvements

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$246,836	\$246,836	\$0
Construction	\$4,102,865	\$4,102,865	\$0
Direct Purchase	\$949,247	\$949,247	\$0
Construction Mgmt	\$649,937	\$649,937	\$0
Project Total:	\$5,948,885	\$5,948,885	\$0

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Laptops, (6) Printers, Aiphone & Strike

BUDGET
\$100,000

ATHLETICS

✓ COMPLETE SCOPE
Weight Room

MUSIC

✓ COMPLETE SCOPE
327 Instruments delivered

TECHNOLOGY

✓ COMPLETE SCOPE
1,312 Items Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:
An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.