

North Fork Elementary School



Address: 101 NW 15 AVENUE, FORT LAUDERDALE 33311
 Location Num: 1191
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$2,443,862
 Total Facilities Budget (Sum of Projects): \$1,994,753

PRIMARY RENOVATIONS P.001849 North Fork ES - SMART Program Renovation

CURRENT PHASE

1-Planning

RISK LEVEL

No Risk

PROJECT UPDATE

As of 11/30/22, The project has been moved back to planning. The current Enrollment percentage and Occupancy capacity are at 49.5 %. The BCPS Design Direction is pending.

PROJECT SCOPE

Project progress was halted in order to reevaluate the education program. Evaluate the school program to determine if the design will follow the requirements of an Early Learning Center.

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	\$147,010	\$119,423	\$27,587
Construction	\$1,293,250	\$32,331	\$1,260,919
Construction Mgmt	\$270,000	\$270,000	\$0
Contingency	\$197,740		\$197,740
Consultants	\$20,000		\$20,000
Utilities	\$5,000		\$5,000
Project Total:	\$1,933,000	\$421,754	\$1,511,246

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



- HIGH:**
An issue that can impact the project's budget and/or schedule, a resolution is being determined.
- MEDIUM:**
An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.
- LOW:**
A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.

North Fork Elementary School



Address: 101 NW 15 AVENUE, FORT LAUDERDALE 33311
 Location Num: 1191
 Board District: 5
 Board Member: Dr. Jeff Holness
 ADEFP Budget: \$2,443,862
 Total Facilities Budget (Sum of Projects): \$1,994,753

PRIMARY RENOVATIONS P.001901 North Fork ES - Safety & Security - SMART Program

CURRENT PHASE

9-Closed

RISK LEVEL

No Risk

PROJECT UPDATE

The project has achieved Phase 8 Financial Closeout and is Closed.

PROJECT SCOPE

FLAG:

PHASE	2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
PROJECT PLANNING																																																
HIRE DESIGNER																																																
PROJECT DESIGN																																																
HIRE CONTRACTOR																																																
ACTIVE CONSTRUCTION																																																
CONSTRUCTION CLOSEOUT																																																

SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

DELIVERED

Aiphone and strike, printers, murals, office furniture, front desk lettering, chairs, Lenovo computers, rugs for reading areas, teacher desktops, student laptops, security monitor for school camera, digital marquee, Bookshelves, Indoor Furniture

BUDGET

\$100,000

IN PROGRESS

Indoor Furniture

MUSIC

SCOPE

COMPLETE

257 Instruments Delivered

TRAFFIC LIGHT SCHEDULE RISK LEVEL INDICATOR



HIGH:

An issue that can impact the project's budget and/or schedule, a resolution is being determined.

MEDIUM:

An issue that may result in risks, causing an impact on the project budget and/or schedule, with a resolution planned and in process.

LOW:

A low-rated issue with little or no impact on the project budget and/or schedule but is still being tracked.