Ramblewood Elementary School

Address	8950 SHADOW WOOD BOULEVARD, CORAL SPRINGS 33071
Location Num:	2721
Board District:	4
Board Member:	Lori Alhadeff
ADEFP Budget:	$4,848,649
Total Facilities Budget (Sum of Projects):	$4,740,130

PRIMARY RENOVATIONS P.001725 Ramblewood ES - SMART Program Renovations

CURRENT PHASE

5B-Construction

RISK LEVEL

PROJECT UPDATE

The missing refrigerant control panel was delivered by Trane and it is being installed during spring break. Shop drawings for missing dampers were submitted and approved.

PROJECT SCOPE

Doors and Hardware: Buildings 1, 2, & 80 Electrical System Renovation: Buildings 1, 2, & 80 Exterior Windows: Buildings 1 & 2 Fire Sprinkler: Buildings 1, HVAC System Replacement: Buildings 1, 2, 3, 80, & 85 Interior Finishes & Improvements: Building 1, 2, & 80 Media Center Improvements: Re-roofing: Building 85 Roof Repairs: Building 3 Stucco Repairs: Building 3

BUDGET

	Current Budget	Actuals	Remaining Budget
Design	$394,889	$380,006	$14,883
Construction	$3,683,732	$3,315,336	$368,396
FF&E and Technology	$16,014	$10,124	$5,890
Direct Purchase	$299,681	$294,081	$5,600
Construction Mgmt	$329,086	$329,086	$0
Consultants	$16,728	$11,865	$4,863
Project Total:	**$4,740,130**	**$4,340,498**	**$399,632**

FLAG:



SCHOOL CHOICE ENHANCEMENT (SCEP)

CURRENT PHASE

COMPLETE

BUDGET

$100,000

DELIVERED

Digital marquee, Playground upgrades, chairs, laptops, document cameras, projectors, USB 3.0 ethernet adapter, Lenovo 45W standard AC adapter

IN PROGRESS

MUSIC

COMPLETE

SCOPE

348 Instruments Delivered

TECHNOLOGY

COMPLETE

SCOPE

282 Items Delivered